

Engineering Inspection Report

12958

Date: 27/ [REDACTED] Our Reference: 817-198 Client: [REDACTED]

Project Description: 16x ATTACHED HOUSES. Project Contractor:

Project Address: 72-74 HARKEN RD, SALISBURY.

Extent of Work Inspected and Comments:

BUILDING 35 SLAB PEO ~~REMOVED~~ ~~4/11/18~~ ~~2/11/18~~

Generally good, please ensure:

- Where EB trench mesh is cut around pipes, install 1/12 splice bar in footing for each bar cut;
- Where slab mesh is cut around 4x pipes, install 3/12 TM top to SBI lapping 600 into slab mesh;
- Install 2/12 trimmers to re-entrant corners;
- Ensure slab mesh is adequately chaired around perimeter

This report does not relieve the Builder of his responsibility to ensure that work will be carried out with due care and diligence to comply with the Contract documents.

Signature:

[REDACTED]