

ID		Task Mode	Task Name	Durati	Start	Finish	Predeces	Resource Names	ril 2020	May 2020	June 2020	July 2020	August 2020	September 2020	October 2020	November 2020
									6 11 16 21 26	1 6 11 16 21 26	31 5 10 15 20 25 30	5 10 15 20 25 30	4 9 14 19 24 29 30	3 8 13 18 23 28	3 8 13 18 23 28	2 7 12 17 22 27
1			10 MEDICAL PLACE	115 d	Mon 1/06/20	Mon 9/11/20										
2	✓		Site Fencing	1 day	Thu 25/06/20	Thu 25/06/20		Handy Hire								
3	✓		Site container	1 day	Fri 26/06/20	Fri 26/06/20	2	Handy Hire								
4	✓		Site Office	1 day	Fri 26/06/20	Fri 26/06/20	2	Handy Hire								
5	✓		Site Toilet	1 day	Fri 26/06/20	Fri 26/06/20	2	Handy Hire								
6	✓		Site flagging etc	1 day	Fri 26/06/20	Fri 26/06/20	2	WCQ								
7	✓		Site parking and signage	1 day	Fri 26/06/20	Fri 26/06/20	2	WCQ								
11	✓		Retaining wall - Demolition/Excavation	6 days	Fri 26/06/20	Fri 3/07/20	2	N&N								
27	✓		Site Preperation - Earthworks	5 day	Fri 26/06/20	Thu 2/07/20	2	N&N								
30	✓		Main Building - Footing preperation	1 day	Mon 29/06/20	Mon 29/06/20		DNTC								
31	✓		Main Building - Engineer footing inspection	0 days	Mon 29/06/20	Mon 29/06/20	30	Engineers+								
32	✓		Main Building - Pour footings	1 day	Tue 30/06/20	Tue 30/06/20	30	DNTC								
33	✓		Main Building - Under Slab Plumbing services	3 days	Tue 30/06/20	Thu 2/07/20	32SS	Paul MaWhinney								
34	✓		Main Building - Under slab Electrical Services	1 day	Wed 1/07/20	Wed 1/07/20	32	Allen Gillespies								
28	✓		Gravel for roads/rubble rock	2 day	Fri 3/07/20	Mon 6/07/20	27	WCQ								
35	✓		Main Building - Termite penetrations	1 day	Fri 3/07/20	Fri 3/07/20	33,34	HB/MB Pest								
36	✓		Main Building - Slab preperation	3 day	Fri 3/07/20	Tue 7/07/20	33	DNTC								
8	✓		Wide bay Water - sewer connection	1 day	Tue 7/07/20	Tue 7/07/20		WBW								
37	✓		Main Building - Engineer slab inspection	0 days	Tue 7/07/20	Tue 7/07/20	36	Engineers+								
9			Wide Bay Water - mains connection	1 day	Wed 8/07/20	Wed 8/07/20	8	WBW								
38	✓		Main Building - Slab pour	1 day	Wed 8/07/20	Wed 8/07/20	37	DNTC								
39	✓		Concrete Testing	0 day	Wed 8/07/20	Wed 8/07/20	38SS	WBGs								
12			Retaining wall - Footing preperation	2 days	Thu 9/07/20	Fri 10/07/20	38	DNTC								
107			Civil - underground stormwater/hydraulics	2 days	Thu 9/07/20	Fri 10/07/20	38	Paul MaWhinney								
108			Civil underground electrical	1 day	Fri 10/07/20	Fri 10/07/20	107SS+	Allen Gillespies								
109			Civil - Place road base/Gravel to carpark	1 day	Fri 10/07/20	Fri 10/07/20	108SS	WCQ								
13			Retaining wall - Footing pour	1 day	Mon 13/07/20	Mon 13/07/20	12	DNTC								
15			Retaining wall - Blocks delivered ist delivery	0 days	Mon 13/07/20	Mon 13/07/20		APEX								
14			Retaining wall Hob - Prep and Pour	1 day	Tue 14/07/20	Tue 14/07/20	13	DNTC								
44			Main Building - deliver timber frames and trusses	0 days	Wed 15/07/20	Wed 15/07/20		DTM								
45			Main Building - deliver cylone rods/battens	0 days	Wed 15/07/20	Wed 15/07/20	44SS	CQ								
48			Main Building - Install frames & C3 columns	4 days	Wed 15/07/20	Mon 20/07/20	44	K&N								

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	April 2020	May 2020	June 2020	July 2020	August 2020	September 2020	October 2020	November 2020
65			Main Building - External doors/frames	1 day	Wed 19/08/20	Wed 19/08/20	63	K&N	6	11	16	21	26			
58			Main Building - barges and flashings	3 days	Thu 20/08/20	Mon 24/08/20	57FS+3	Roofer		1	6	11	16	21	26	
66			Main Building - start external cladding	7 days	Thu 20/08/20	Fri 28/08/20	65	K&N								
67			Main Building - front Windows and doors delivered/installed	2 days	Mon 24/08/20	Tue 25/08/20	62SS+1	Glass & Aluminium								
113			Cut curbing	1 day	Tue 25/08/20	Tue 25/08/20	58	KJs								
68			Main Building - Finish external cladding	5 days	Wed 26/08/20	Tue 1/09/20	67	K&N								
114			Carpark - Pour 1 - Prep	1 day	Wed 26/08/20	Wed 26/08/20	113	DNTC								
115			Carpark - Pour 1 - Pour	1 day	Thu 27/08/20	Thu 27/08/20	114	DNTC								
74			Main Building - plumbing delivery	0 day	Fri 28/08/20	Fri 28/08/20	75SS-1	Samios								
116			Carpark - Cut Concrete (pour 1)	1 day	Fri 28/08/20	Fri 28/08/20	115									
117			Carpark - Pour 2- Prep	1 day	Fri 28/08/20	Fri 28/08/20	115	DNTC								
72			Main Building - electrical rough in	7 day	Mon 31/08/20	Tue 8/09/20	66	Allen Gillespies								
73			Main Building - data/communication rough in	7 days	Mon 31/08/20	Tue 8/09/20	66	Data								
75			Main Building - plumbing rough in	5 day	Mon 31/08/20	Fri 4/09/20	66	Paul MaWhinney								
76			Main Building - A/C rough in	4 day	Mon 31/08/20	Thu 3/09/20	66	Mechanical								
118			Carpark - Pour 2 - Pour	1 day	Mon 31/08/20	Mon 31/08/20	117	DNTC								
119			Carpark - Cut Concrete (pour 2)	1 day	Tue 1/09/20	Tue 1/09/20	118	KJs								
120			Carpark - Pour 3 - Prep	1 day	Tue 1/09/20	Tue 1/09/20	118	DNTC								
69			Main Building - External timber s	5 day	Wed 2/09/20	Tue 8/09/20	68	K&N								
121			Carpark - Pour 3 - Pour	1 day	Wed 2/09/20	Wed 2/09/20	120	DNTC								
122			Carpark - Cut Concrete (pour 3)	1 day	Thu 3/09/20	Thu 3/09/20	121	KJs								
123			Carpark - Pour 4 - Prep	1 day	Thu 3/09/20	Thu 3/09/20	121	DNTC								
124			Carpark - Pour 4- Pour	1 day	Fri 4/09/20	Fri 4/09/20	123	DNTC								
125			Carpark - Cut Concrete (pour 4)	1 day	Mon 7/09/20	Mon 7/09/20	124	KJs								
126			Carpark - Pour 5- Prep	1 day	Mon 7/09/20	Mon 7/09/20	124	DNTC								
127			Carpark - Pour 5 - Pour	1 day	Tue 8/09/20	Tue 8/09/20	126	DNTC								
70			Milestone - Lockup	0 day	Tue 8/09/20	Tue 8/09/20	69									
78			Main Building - insulation	2 day	Wed 9/09/20	Thu 10/09/20	72,73,7	Plasterer								
79			Main Building - fit reveals and frames	2 days	Wed 9/09/20	Thu 10/09/20	72,73,7	K&N								
128			Carpark - Cut Concrete (pour 5)	1 day	Wed 9/09/20	Wed 9/09/20	127	KJs								
129			Carpark - Pour 6 - Prep	1 day	Wed 9/09/20	Wed 9/09/20	127	DNTC								
132			Carpark - line marking	2 day	Wed 9/09/20	Thu 10/09/20	114FS+	Line marking								
135			Civil - electrical fitoff	2 day	Wed 9/09/20	Thu 10/09/20	114FS+	Allen Gillespies								
138			External Painting	7 day	Wed 9/09/20	Thu 17/09/20	69	Carl Gadsby								
130			Carpark - Pour 6 - Pour	1 day	Thu 10/09/20	Thu 10/09/20	129	DNTC								
80			Main Building - Plasterboard Hang and set	13 days	Fri 11/09/20	Tue 29/09/20	78,79	Plasterer								
131			Carpark - Cut Concrete (pour 6)	1 day	Fri 11/09/20	Fri 11/09/20	130	KJs								
133			Carpark - Bumpstops	2 day	Fri 11/09/20	Mon 14/09/20	132	WCQ								
134			Carpark - bollards	2 day	Fri 11/09/20	Mon 14/09/20	132	WCQ								
110			Civil - Bio retention	4 day	Mon 14/09/20	Thu 17/09/20	131	Paul MaWhinney								
111			Bio retention inspections	0 day	Mon 14/09/20	Mon 14/09/20	110SS	Engineers+								

