

BMD				Deception Bay Road Interchange Upgrade - Weekly Report				Week Ending 17/04/2021					
Quality Statistics				Safety And Industrial Matters				Summary of Personnel and Plant					
				1	Safety			3	Workforce (Average Daily)				
				Item No.	Item	Measurement	This Week	No.	Item		Total		
Lots Open					180								
Lots Pending CA					34	Overview		3.1	Total Contractor personnel		38		
Lots Closed					231	51.9%	% Actual	3.2	Total Sub-Contractor personnel		50		
Total Lots					445	80.0	% Target	3.3	Total Plant and Equipment		25		
NCR's Open					1	Overview		Summary of Major Materials delivered to site					
NCR's Closed					12	92.3%	% Actual	Reinforced Concrete Pipes (To Stockpile)					
Total NCR's					13			A1 Select Fill - Holcim (Embankment)					
RFI's Open					56	Overview							
RFI's Closed					179	76.2	% Actual						
Total RFI's					235								
Summary of Work Activities for the Week								Summary of Reportable Significant and Unusual Event					
BR01 Pier 3 - Backfill and Construct Columns BR01 Pier 1 - Pour Headstock BR01 Pier 2 - Construct Pedestals and Restraint Blocks BR04 Abut A - Earthworks to remove piling pads BR04 Pier 1 - Earthworks to remove piling pads BR04 Abut B - Reinforcement Install and Close Falsework BR04 Pier 3 - Reinforcement Install and Close Falsework East SB Off Ramp - Earthworks Cut to Fill East ESR Area 3 - Install Drainage Line 227				2.1	Right of Entry (ROE)	Total Number	0	Nil					
				2.2	Unlawful Industrial Action (UIA)	Total Number	0						
				2.3	Grievances	Total Number	0						
				2.4	Other	Total Number	0						
				2.5	Lost Time to Industrial Action	Hours	0						
						Total of All	0	Summary of Community Issues (Also refer attached Community Report)					
				Summary of Safety, Industrial, Weather Conditions and Lost time						Summary of Community Issues (Also refer attached Community Report)			
				Site still recovering from heavy rainfall last week.						Nil.			
Progress to Program (ref October Stated Program)				Site Photos									
West - Civil A03000 - NB Exit Ramp - Extend culvert A0097 (On time) A02950 - NB Exit Ramp - Earthworks to ramp alignment (3 weeks late - weather) A03530 - OGR - Embankment Fill (2.5 week late - weather) A04040 - New Settlement Road - Ground Surface Treatment (2.5 week late - weather) East - Civil A11210 - BR01 Pier 3 Backfill of Pilecap - (3.5 week late - weather) A16730 - SB Off Ramp - Earthworks to subgrade (2.5 week late - weather) A17730 - DBR - Prepare Ground Surface (6 weeks late - weather and unsuitable) Structures A01610 - BR04 - Abutment B (On time)				BR04 - Pier 1 - Headstock Reinforcement BR01 - Abut B - Bearing Pedestals BR01 - Pier 1 - Headstock Falsework									
Weather													
	Conditions	Rainfall (mm)	Lost Time due to Weather										
Sunday	Dry	0	1										
Monday	Dry	0	1										
Tuesday	Dry	0	1										
Wednesday	Dry	0	0										
Thursday	Dry	0	0										
Friday	Dry	0	1										
Saturday	Light Rain	6.6	1										