



PBS Building (QLD) Pty Ltd

ABN: 18 114 856 674

A DIVISION OF PBS BUILDING

Level 1

5/41 Lavarack Avenue

Eagle Farm QLD 4009

Ph: (07) 3136 1333 Fax: (07) 3216 0689

QLD Builder Licence 1079391

Tax Invoice

Nikenbah Constructions Unit Trust
PO Box 421

Hervey Bay QLD 4655

Invoice No: 24112
Invoice Date: 12 Sep 2019
Due Date: 25 Sep 2019
Customer ID: NIK003

RE: Progress Claim No. QD010/11 for works completed in the period to 31/08/2019 at

Job Number: 330-QD010 Description: Latitude 25 Community House

Job Address: 174-206 Chapel Road Nikenbah QLD 4655

Original Contract Sum	\$3,934,590.29
Approved Variations	\$187,107.01
Revised Contract Sum	\$4,121,697.30
GST	\$412,169.73
Revised Contract Sum (Incl GST)	\$4,533,867.03

Works Completed as per attached summaries

Original Contract Schedule	\$3,869,629.11
Approved Variations	\$178,435.26
Total Works Completed	\$4,048,064.37
Less Retention Held	(\$98,031.27)
Sub Total	\$3,950,033.10
Less Previously Claimed	\$3,634,449.11
Amount Payable this Invoice	\$315,583.99
Plus GST	\$31,558.40
Total Amount Payable this Invoice (Incl GST)	\$347,142.39

This is a payment claim made under the Building Industry Fairness (Security of Payment) Act 2017

Yours faithfully,
PBS Building (QLD) Pty Ltd

Please note EFT Details

For EFT Payments please remit to: St George Bank

Account Name: PBS Building Pty Limited

BSB: 112908 Account: 493203403

Please email your remittance to: pbs-invoices@pbsbuilding.com.au

Please include Customer ID and Invoice No in EFT Payments

PBS Building (QLD) Pty Ltd
ORIGINAL CONTRACT SCHEDULE - SUMMARY

JOB NUMBER: 330-QD010
JOB DESCRIPTION: Latitude 25 Community House

Claim No : QD010/00011

Item Id	Description	Contract Amount	Completed To Date	Previous Work Complete	Amount Payable This Claim	% Comp
* 1-000	Head Contract	3,934,590.29	3,869,629.11	3,665,339.53	204,289.58	98.3
Total - Original Contract - Summary		3,934,590.29	3,869,629.11	3,665,339.53	204,289.58	98.3

Please refer to attached schedules for breakdown of items marked with *

PBS Building (QLD) Pty Ltd

ORIGINAL CONTRACT SCHEDULE - DETAIL ITEMS

JOB NUMBER: 330-QD010
JOB DESCRIPTION: Latitude 25 Community House

Claim No : QD010/00011

Item Id	Description	Contract Amount	Completed To Date	Previous Work Complete	Amount Payable This Claim	% Comp
1-000	Head Contract					
1-001	Excavation & Filling	20,730.00	20,730.00	20,730.00		100.0
1-002	Reo Supply	41,273.00	41,273.00	41,273.00		100.0
1-003	Concrete Supply	89,285.83	89,285.83	89,285.83		100.0
1-004	Concrete Labour	65,444.00	65,444.00	65,444.00		100.0
1-005	Scaffold	82,492.00	82,492.00	82,492.00		100.0
1-006	Structural Steel	243,319.00	243,319.00	243,319.00		100.0
1-007	Aluminium Windows & Glazing	221,486.46	207,124.29	207,124.29		93.5
1-008	Masonry Works	158,240.81	158,240.81	158,240.81		100.0
1-009	Carpentry Materials & Labour	101,757.25	101,757.25	101,757.25		100.0
1-010	Roof Supply & Install	108,074.08	108,074.08	108,074.08		100.0
1-011	Cabinetwork, SS Joinery & App	209,114.00	209,114.00	167,301.20	41,812.80	100.0
1-012	Doors Supply & Install	20,330.00	20,330.00	20,330.00		100.0
1-013	Plastering Supply & Install	503,752.30	503,752.30	503,752.30		100.0
1-014	Ceramic Tiling Prov Sum	81,662.44	81,662.44	65,329.95	16,332.49	100.0
1-015	Waterproofing	7,380.00	7,380.00	7,380.00		100.0
1-016	Carpet & Floor Coverings	87,145.00	87,145.00	69,716.00	17,429.00	100.0
1-017	Electrical, Comms, Sec, Solar	334,412.50	317,691.88	300,971.25	16,720.63	95.0
1-018	Painting Internal & External	72,333.00	72,333.00	65,099.70	7,233.30	100.0
1-019	Plumbing PCs Supply	27,441.00	27,441.00	27,441.00		100.0
1-020	Plumbing & Drainage	159,222.00	159,222.00	159,222.00		100.0
1-021	Air Conditioning	351,567.75	333,989.36	316,410.98	17,578.38	95.0
1-022	Metawork Screens	192,488.00	192,488.00	182,863.60	9,624.40	100.0
1-023	Singage & SS Tactile Prov Sum	16,300.00				
1-024	Audio Visual Prov Sum	48,310.17	48,310.17	31,401.61	16,908.56	100.0
1-025	Structural Inspections	21,966.50	21,966.50	21,966.50		100.0
1-026	Preliminaries	466,453.67	466,453.67	419,808.30	46,645.37	100.0
1-027	Builders Margin	149,251.99	149,251.99	135,247.34	14,004.65	100.0
1-028	D&C Contingency	48,647.54	48,647.54	48,647.54		100.0
1-029	Termite Protection	4,710.00	4,710.00	4,710.00		100.0
Sub Total - 1-000 Head Contract		3,934,590.29	3,869,629.11	3,665,339.53	204,289.58	98.3

PBS Building (QLD) Pty Ltd

CONTRACT VARIATIONS SCHEDULE

JOB NUMBER: 330-QD010

Claim No : QD010/00011

JOB DESCRIPTION: Latitude 25 Community House

Item Id	Description	Status	Variation Amount	Completed To Date	Previous Work Complete	Amount Payable This Claim	% Comp
APPROVED							
200-001	HCV01	Approved	4,059.00	4,059.00	4,059.00		100.0
200-002	HCV02	Approved	2,917.40	2,917.40	2,917.40		100.0
200-003	HCV04	Approved	2,970.00	2,970.00	2,970.00		100.0
200-004	HCV05	Approved	1,970.10	1,970.10	1,970.10		100.0
200-005	Door and hardware	Approved	1,287.55	1,287.55	1,287.55		100.0
200-006	HCV07	Approved	797.50	797.50	797.50		100.0
200-007	Supply of Porcelain Tiles	Approved	11,251.13	11,251.13	10,228.30	1,022.83	100.0
200-008	HCV09	Approved	539.00	539.00	539.00		100.0
200-009	HCV010	Approved	649.00	649.00	649.00		100.0
200-010	HCV011	Approved	1,749.00	1,749.00	1,749.00		100.0
200-011	Double power points and bra...	Approved	1,397.00	1,397.00	1,397.00		100.0
200-012	Pendent Lights (Pheonix/Ant...	Approved	6,132.50	6,132.50	6,132.50		100.0
200-013	HCV06	Approved	32,444.50	32,444.50	32,444.50		100.0
200-014	S&I Exposed Aggregate	Approved	64,845.33	64,845.33		64,845.33	100.0
200-015	Extra paint application to ...	Approved	5,016.00	5,016.00		5,016.00	100.0
200-016	Bayquip Plant Hire	Approved	470.25	470.25		470.25	100.0
200-017	Estimate costs	Approved	36,300.00	34,000.00		34,000.00	93.7
200-018	Change out white light flt...	Approved	5,940.00	5,940.00		5,940.00	100.0
200-019	Alterations to pits/conduits	Approved	2,948.00				
200-020	external power outlets or f...	Approved	3,423.75				
Sub Total - APPROVED				178,435.26	67,140.85	111,294.41	
Total - Contract Variations				178,435.26	67,140.85	111,294.41	

Queensland

Oaths Act 1867

Statutory Declaration

QUEENSLAND
TO WITH

I, Wayne Ahrens

Of PBS Building QLD in the State of Queensland

do solemnly and sincerely declare that,

I represent the Contractor as mentioned in the Letter of Intent dated the 19th of December 2018 between PBS Building QLD as the Contractor and Nikenbah Constructions Pty Ltd as the Principal for the project described as Latitude 25 RV Lifestyle Community Stage 1b.

-
2. All workers who have at any time been employed on the work under the Subcontract have been paid all wages, allowances and other money payable to them by the Subcontractor pursuant to all relevant legislation, awards, determinations, judgements and agreements in respect of their employment on the work under the Subcontract.
 3. All Subcontractors and Suppliers have been paid all monies payable to them by the Subcontractor before the date of this declaration in accordance with the terms of their respective Subcontracts or Supply Agreements in relation to the work under the Subcontract.
 4. The Subcontractor has done all things within the Subcontractor's powers to ensure compliance with the Building Code 2016 (Cth) in relation to work under the Subcontract.

And I make this solemn declaration conscientiously believing the same to be true, and by virtue of the provisions of the Oaths Act 1867.

Taken and declared before me at Hervey Bay this 12th day of September 2019



Wayne Ahrens
PBS Building QLD Pty Ltd
Director

PAYMENT CERTIFICATE


Date	11/09/2019	Progress Claim Number:	011
Project Number	1-00.LAT25		
Project Name	Latitude25 - Club House		
Principal	The Trustee of Nikenbah Constructions Unit Trust		
Contractor	PBS Building (QLD) Pty Ltd		
Contract Date	12-Feb-19		

This is to certify that in accordance with the terms of the contract between the Principal and the Contractor, there is due and payable to the contractor sum of Three hundred and Forty-seven thousand, One hundred and Forty-two dollars, and Thirty-nine cents (incl gst) after receipt by the Principal of the original payment claim from the Contractor.

CONTRACT SUMMARY

Original Contract Sum	\$	3,921,250.95
Variations (to date)	\$	178,435.26
Total Contract Sum (Excl GST)	\$	4,099,686.21

Estimated Value of Works as at 30/04/19	\$	3,869,619.11
Variations	\$	178,435.26
Subtotal	\$	4,048,054.37
Less Previously Certified	\$	3,732,470.38
This claim	\$	315,583.99
GST	\$	31,558.40
	\$	347,142.39
Less Retention Held	\$	-
Total Including GST	\$	347,142.39



Signed by the Development Manager on behalf of Principal
Ryan Williams
Development Manager
Nikenbah Constructions Pty Ltd

HAVE THE
TIME OF YOUR LIFE
AT HERVEY BAY'S
NEW LIFESTYLE
COMMUNITY

DETAILED PAYMENT SCHEDULE

To (Claimant's Name):
 ABN:
 Address (ordinary place of business):
 Phone Number:
 Email:

PBS Building (QLD) Pty Ltd
 18 114 856 674
 301/33 Longland Street , Newstead QLD 4006
 07 3136 1333
reception.brisbane@pbsbuilding.com.au

From (Respondent's Name):
 ABN:
 Address (ordinary place of business):
 Phone Number:
 Email:

The Trustee of Nikenbah Constructions Unit Trust
 69 483 764 648
 1 LATITUDE BLVD, Nikenbah QLD 4655
 0422 389 110
invoices@visitlatitude25.com.au

Received Claim : 28 June 2019

Assessment Date: 3 July 2019

For works completed to: 30 June 2019

CONTRACT WORKS

ITEM No.	DESCRIPTION	COST CODE	CONTRACT VALUE		% CLAIMED BY SUBCONTRACTOR OR	VALUE CLAIMED BY SUBCONTRACTOR	% ASSESSED BY NCUT	VALUE ASSESSED BY NCUT	PREVIOUSLY CERTIFIED	NET AMOUNT THIS CLAIM	COST TO COMPLETE	\$ DIFFERENCE	REASONS WHY VALUE ASSESSED IS LESS/DIFFERENT
1	Excavation & Filling	09.001	\$ 20,730.00		100.00%	\$ 20,730.00	100.00%	\$ 20,730.00	\$ 20,730.00	\$ -	\$ -	\$ -	
2	Reo Supply	09.001	\$ 41,273.00		100.00%	\$ 41,273.00	100.00%	\$ 41,273.00	\$ 41,273.00	\$ -	\$ -	\$ -	
3	Concrete supply	09.001	\$ 89,285.83		100.00%	\$ 89,285.83	100.00%	\$ 89,285.83	\$ 89,285.83	\$ -	\$ -	\$ -	
	Concrete Labour	09.001	\$ 65,444.00		100.00%	\$ 65,444.00	100.00%	\$ 65,444.00	\$ 65,444.00	\$ -	\$ -	\$ -	
5	Scaffold	09.001	\$ 82,492.00		100.00%	\$ 82,492.00	100.00%	\$ 82,492.00	\$ 82,492.00	\$ -	\$ -	\$ -	
6	Structural steel	09.001	\$ 243,319.00		100.00%	\$ 243,319.00	100.00%	\$ 243,319.00	\$ 243,319.00	\$ -	\$ -	\$ -	
7	Aluminium Windows & Glazing	09.001	\$ 207,124.29		100.00%	\$ 207,124.29	100.00%	\$ 207,124.29	\$ 207,124.29	\$ -	\$ -	\$ -	
8	Masonry Works	09.001	\$ 158,240.81		100.00%	\$ 158,240.81	100.00%	\$ 158,240.81	\$ 158,240.81	\$ -	\$ -	\$ -	
9	Carpentry Materials & Labour	09.001	\$ 101,757.25		100.00%	\$ 101,757.25	100.00%	\$ 101,757.25	\$ 101,757.25	\$ -	\$ -	\$ -	
10	Roof Supply & Install	09.001	\$ 108,074.08		100.00%	\$ 108,074.08	100.00%	\$ 108,074.08	\$ 108,074.08	\$ -	\$ -	\$ -	
11	Cabinetwork, SS Joinery & App	09.001	\$ 209,114.00		100.00%	\$ 209,114.00	100.00%	\$ 209,104.00	\$ 167,291.20	\$ 41,812.80	\$ -	-\$ 10.00	\$10 DIFF
12	Doors Supply & Install	09.001	\$ 20,330.00		100.00%	\$ 20,330.00	100.00%	\$ 20,330.00	\$ 20,330.00	\$ -	\$ -	\$ -	
13	Plastering Supply & Install	09.001	\$ 503,752.30		100.00%	\$ 503,752.30	100.00%	\$ 503,752.30	\$ 503,752.30	\$ -	\$ -	\$ -	
14	Ceramic Tiling Prov Sum	09.001	\$ 81,662.44		100.00%	\$ 81,662.44	100.00%	\$ 81,662.44	\$ 65,329.95	\$ 16,332.49	\$ -	\$ -	
15	Waterp[roofing	09.001	\$ 7,380.00		100.00%	\$ 7,380.00	100.00%	\$ 7,380.00	\$ 7,380.00	\$ -	\$ -	\$ -	
16	Carpet & Floor Coverings	09.001	\$ 87,145.00		100.00%	\$ 87,145.00	100.00%	\$ 87,145.00	\$ 69,716.00	\$ 17,429.00	\$ -	\$ -	
17	Electrical, Comms, Sec, Solar	09.001	\$ 334,412.50		100.00%	\$ 334,412.50	95.00%	\$ 317,691.88	\$ 300,971.25	\$ 16,720.63	\$ -	-\$ 16,720.62	95% complete as of 31/08/19
18	Painting Internal & External	09.001	\$ 72,333.00		100.00%	\$ 72,333.00	100.00%	\$ 72,333.00	\$ 65,099.70	\$ 7,233.30	\$ -	\$ -	
19	Plumbing PCs Supply	09.001	\$ 27,441.00		100.00%	\$ 27,441.00	100.00%	\$ 27,441.00	\$ 27,441.00	\$ -	\$ -	\$ -	
20	Plumbing & Drainage	09.001	\$ 159,222.00		100.00%	\$ 159,222.00	100.00%	\$ 159,222.00	\$ 159,222.00	\$ -	\$ -	\$ -	
21	Air Conditioning	09.001	\$ 351,567.75		95.00%	\$ 333,989.36	95.00%	\$ 333,989.36	\$ 316,410.98	\$ 17,578.38	\$ 17,578.39	\$ -	
22	Metalwork Screens	09.001	\$ 192,488.00		100.00%	\$ 192,488.00	100.00%	\$ 192,488.00	\$ 182,863.60	\$ 9,624.40	\$ -	\$ -	
23	Signage & SS Tactile Prov Sum	09.001	\$ 16,300.00		0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	\$ 16,300.00	\$ -	
24	Audio Visual Prov Sum	09.001	\$ 48,310.17		100.00%	\$ 48,310.17	100.00%	\$ 48,310.17	\$ 31,401.61	\$ 16,908.56	\$ -	\$ -	
25	Structural Inspections	09.001	\$ 21,966.50		100.00%	\$ 21,966.50	100.00%	\$ 21,966.50	\$ 21,966.50	\$ -	\$ -	\$ -	
26	Preliminaries	09.001	\$ 466,453.67		100.00%	\$ 466,453.67	100.00%	\$ 466,453.67	\$ 419,808.30	\$ 46,645.37	\$ -	\$ -	
27	Builders Margin	09.001	\$ 150,274.82		99.32%	\$ 149,251.99	99.32%	\$ 149,251.99	\$ 135,247.34	\$ 14,004.65	\$ 1,022.83	\$ -	
28	D & C Contingency	09.001	\$ 48,647.54		100.00%	\$ 48,647.54	100.00%	\$ 48,647.54	\$ 48,647.54	\$ -	\$ -	\$ -	
29	Termite Protection	09.001	\$ 4,710.00		100.00%	\$ 4,710.00	100.00%	\$ 4,710.00	\$ 4,710.00	\$ -	\$ -	\$ -	
						\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	
CONTRACT WORKS SUBTOTAL:			\$ 3,921,250.95		96.36%	\$ 3,886,349.73	96.18%	\$ 3,869,619.11	\$ 3,665,329.53	\$ 204,289.58	\$ 34,901.22	-\$ 16,730.62	

ITEM No.	DESCRIPTION	COST CODE	VALUE APPROVED BY NCUT	VALUE SUBMITTED BY SUBCONTRACTOR	% CLAIMED BY SUBCONTRACT OR	VALUE CLAIMED BY SUBCONTRACTOR	% ASSESSED BY NCUT	VALUE ASSESSED BY NCUT	PREVIOUSLY CERTIFIED	NET AMOUNT THIS CLAIM	COST TO COMPLETE	\$ DIFFERENCE	REASONS WHY VALUE ASSESSED IS LESS/DIFFERENT
VARIATIONS													
V1	General Metalwork	09.001	\$ 4,059.00		100.00%	\$ 4,059.00	100.00%	\$ 4,059.00	\$ 4,059.00	\$ -	\$ -	\$ -	HCV#001
V2	Solar Panels	09.001	\$ 2,917.40		100.00%	\$ 2,917.40	100.00%	\$ 2,917.40	\$ 2,917.40	\$ -	\$ -	\$ -	HCV#002
V3	Supply of glass wash	09.001	\$ 2,970.00		100.00%	\$ 2,970.00	100.00%	\$ 2,970.00	\$ 2,970.00	\$ -	\$ -	\$ -	HCV#004
V4	Alternate Kitchen Equipment	09.001	\$ 1,970.10		100.00%	\$ 1,970.10	100.00%	\$ 1,970.10	\$ 1,970.10	\$ -	\$ -	\$ -	HCV#005
V5	Door 13.1 back of office	09.001	\$ 1,287.55		100.00%	\$ 1,287.55	100.00%	\$ 1,287.55	\$ 1,287.55	\$ -	\$ -	\$ -	HCPV#008
V6	Structural Steel front entry	09.001	\$ 797.50		100.00%	\$ 797.50	100.00%	\$ 797.50	\$ 797.50	\$ -	\$ -	\$ -	HCPV#007
V7	Ceramic Tiling PS	09.001	\$ 11,251.13		100.00%	\$ 11,251.13	100.00%	\$ 11,251.13	\$ 10,228.30	\$ 1,022.83	\$ -	\$ -	HCV#008
V8	Extra downlight to soffit	09.001	\$ 539.00		100.00%	\$ 539.00	100.00%	\$ 539.00	\$ 539.00	\$ -	\$ -	\$ -	HCV#009
V9	Additional circuit for glass wash	09.001	\$ 649.00		100.00%	\$ 649.00	100.00%	\$ 649.00	\$ 649.00	\$ -	\$ -	\$ -	HCV#010
V10	Additional lights outside cinema	09.001	\$ 1,749.00		100.00%	\$ 1,749.00	100.00%	\$ 1,749.00	\$ 1,749.00	\$ -	\$ -	\$ -	HCV#011
V11	Electrical changes in offices	09.001	\$ 1,397.00		100.00%	\$ 1,397.00	100.00%	\$ 1,397.00	\$ 1,397.00	\$ -	\$ -	\$ -	HCV#012
V12	Additional lights billiards/pool/bar	09.001	\$ 6,132.50		100.00%	\$ 6,132.50	100.00%	\$ 6,132.50	\$ 6,132.50	\$ -	\$ -	\$ -	HCV#013
V13	PA System	09.001	\$ 32,444.50		100.00%	\$ 32,444.50	100.00%	\$ 32,444.50	\$ 32,444.50	\$ -	\$ -	\$ -	HCPV#006
V14	S&I Exposed Aggregate	09.002	\$ 64,845.33		100.00%	\$ 64,845.33	100.00%	\$ 64,845.33	\$ -	\$ 64,845.33	\$ -	\$ -	HCPV#017
V15	Extra paint to exterior steel beams	09.001	\$ 5,016.00		100.00%	\$ 5,016.00	100.00%	\$ 5,016.00	\$ -	\$ 5,016.00	\$ -	\$ -	HCV#020
V16	Client Open Day costs	09.001	\$ 470.25		100.00%	\$ 470.25	100.00%	\$ 470.25	\$ -	\$ 470.25	\$ -	\$ -	HCV#021
V17	BBQ Shelter	09.002	\$ 34,000.00		106.76%	\$ 36,300.00	100.00%	\$ 34,000.00	\$ -	\$ 34,000.00	\$ -	\$ -	HVC#022 (NCUT purchased BBQ \$2,300)
V18	Change light fittings to black cinema	09.001	\$ 5,940.00		100.00%	\$ 5,940.00	100.00%	\$ 5,940.00	\$ -	\$ 5,940.00	\$ -	\$ -	HCV#023
					#DIV/0!		#DIV/0!			\$ -	\$ -	\$ -	
					#DIV/0!		#DIV/0!			\$ -	\$ -	\$ -	
			\$ -		#DIV/0!		#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	
			\$ -		#DIV/0!		#DIV/0!						
										\$ -	\$ -	\$ -	
VARIATION WORKS SUBTOTAL:			\$ 178,435.26			\$ 180,735.26		\$ 178,435.26	\$ 67,140.85	\$ 111,294.41	\$ -	\$ -	

ADJUSTED CONTRACT SUM: \$		4,099,686.21	EXCLUDING GST	CERTIFIED TO DATE: \$		4,048,054.37	EXCLUDING GST
		409,968.62		PREVIOUSLY CERTIFIED: \$		3,732,470.38	EXCLUDING GST
		\$ 4,509,654.83 incl GST		NET AMOUNT THIS CLAIM: \$		315,583.99	EXCLUDING GST
				ADD 10% GST: \$		31,558.40	
				\$		347,142.39	INCLUDING GST
Retention to be deducted		5%		Less Retention		\$0.00	(Max retention of \$107,834.40 met)
to Max of:		2.5%		APPROVED THIS CLAIM: \$		347,142.39	INCLUDING GST
Based on Contract Value:		Original					
Max Retention to be Held		\$	98,031.27	excluding gst			

PREVIOUS CERTIFIED CLAIMS:				LESS RETENTIONS:							
(EX GST)	CLAIM 1	\$	79,033.11	CLAIM 1	\$	7,903.31	EXCL GST	\$	8,693.64	INCL GST	\$790.33
	CLAIM 2	\$	149,266.43	CLAIM 2	\$	9,967.85	EXCL GST	\$	10,964.63	INCL GST	\$996.78
	CLAIM 3	\$	105,679.59	CLAIM 3	\$	-	EXCL GST	\$	-	INCL GST	\$0.00
	CLAIM 4	\$	86,841.77	CLAIM 4	\$	4,342.08	EXCL GST	\$	4,776.29	INCL GST	\$434.21
	CLAIM 5	\$	212,183.89	CLAIM 5	\$	8,595.96	EXCL GST	\$	9,455.56	INCL GST	\$859.60
	CLAIM 6	\$	471,712.07	CLAIM 6	\$	23,585.60	EXCL GST	\$	25,944.16	INCL GST	\$2,358.56
	CLAIM 7	\$	853,244.43	CLAIM 7	\$	42,662.22	EXCL GST	\$	46,928.44	INCL GST	\$4,266.22
	CLAIM 8	\$	501,476.59	CLAIM 8	\$	974.25	EXCL GST	\$	1,071.68	INCL GST	\$97.43
	CLAIM 9	\$	527,749.95	CLAIM 9	\$	-	EXCL GST	\$	-	INCL GST	\$0.00
	CLAIM 10	\$	745,282.55	CLAIM 10	\$	-	EXCL GST	\$	-	INCL GST	\$0.00
	CLAIM 11			CLAIM 11	\$	-	EXCL GST	\$	-	INCL GST	\$0.00
	CALIM 12	\$	-	CLAIM 12	\$	-	EXCL GST	\$	-	INCL GST	\$0.00
		\$	3,732,470.38	TOTAL RETENTION TO DATE: \$		98,031.27	EXCL GST	\$	107,834.40	INCL GST	
CHECK = 0		\$	-								