

Brenton Judge

From: John Lowe
Sent: Wednesday, 3 July 2024 9:47 AM
To: Brenton Judge; James Flynn; Mark Talbot
Subject: Doon St Upgrade - Diary for 2nd June 2024
Attachments: Inspection daily sheet Doon St 2024 07 02.pdf; 20240702_094729.jpg; 20240702_073642.jpg; 20240702_081649.jpg; 20240702_073705.jpg; 20240702_100109.jpg

Please find my diary notes and images attached

Regards

John Lowe | Inspector - GBA
Central Highlands Regional Council

Address | PO Box 21 | EMERALD QLD 4720
P 1300 242 686 **D** **F** 1300 242 687
E jlowe@chrc.qld.gov.au **W** www.chrc.qld.gov.au
Follow Us [!\[\]\(d66ff64371a51729ac8c1cdaa685ba6f_img.jpg\)](#) [!\[\]\(0f31ebba7abcd47777e178db26f29705_img.jpg\)](#) [!\[\]\(63ea948177b1bcc486b2b76d20d5fb69_img.jpg\)](#) [!\[\]\(886f7dced1265a6d438eca0881817b40_img.jpg\)](#)



We acknowledge the Traditional Custodians of the land on which we work and live, and recognise their continuing connection to land, water and community. We pay respect to Elders past and present.

Inspection Diary Sheet



Project Name		Contract No. / Project No.		Contractor		
Doon Street Renewal Blackwater		2023T040E		Seaforth (Mackay)		
				Date		
				Inspector(s) on Site? Yes /No		
Day Type		Contract / Public Holiday / Working / Non-Working / Other		Day / Hot & Dry / Humid / Overcast / Windy / Light Rain / Heavy Rain / Storms		
Rain		5<15mm on and off		Weather Overcast 12c - 16c		
Activity	Location chainage		Inspections carried out	Proof Roles	Audits	Comments
	From	To				
Traffic control			Visual			Driveover site
Median concrete pour			Pre-pour & Pour			Intersection of Doon/Arthur streets and in Arthur St
3 x S/w pits			Concrete pour			Intersection of Doon/Arthur streets on south side
Kerb extension preparation						Intersection of Doon/Bluff streets opposite McDonalds
Resources	Hours		Break Downs	Day Rate Machine	Day Rate Labour	Comments
Project Manager						Dick on leave
Supervisor						Dean
Subcontractor						DT Group (Rockhampton) Concreting preparations
Labourers/operators						
13t Excavator						Assist with concrete pours
13t Excavator						Backfilling of new kerb and channel
Variations						
S/w outlets, Bluff St raised footpath with barrier rail over tree roots. Arthur St footpath						

Inspection Diary Sheet



Daily notes	No.	Non-conformances	Corrective Action
Pre-pour inspection of the median's third pour at Arthur St end of site, was found acceptable			
Concrete pour slump 70mm failed. Aggi truck mixed for further 30 rotations, checked the exposed aggregate consistency and undertook second slump test 120mm, temp 13c ambient and 21c concrete. Acceptable. Utilised excavator to place concrete onto median			
Traffic control check was found acceptable			
Note 3: A lady drove through the Columba St Giveway without stopping striking the subcontractors ute in the front left fender as they drove along Doon St. The woman driver was emotional and in shock. The concrete workers in the ute, although shaken, were unhurt. Police, Ambulance and Fire truck arrived on site, where the lady was treated in the ambulance, police took statements and the fireman made safe the lady's vehicle.			
Notes: (Please include any of the following events if applicable)			
☐ 1 Delays & reasons	☐	5 Plant-related stand downs	☐
☐ 2 Site instructions issues (SI)	☐	6 Changes in material	☐
☒ 3 Traffic / safety incidents	☐	7 Visitors to site	☐
☐ 4 Unsuitable materials	☐	8 Design changes	☐
☐	Date 03/07/2024	Inspector J Lowe	Date 02/07/2024
	Entered by J Lowe		
		13 Corrective Action Requests (CARS)	☐
		14 Discussions / meetings / staff/ landowner	☐
		15 Soil / audit tests performed	☐
		16 Utilities / electricity / telephone	☐
		Photos Taken	Yes
		Administrator's Rep	Date

