

CNRB-42904	Main Haul Road Stage 3	181d	06 Dec 21	21 Sep 22						
CNRB-42909	ECC - FRP Rigid Pavement Extensions (Zones 1 & 2)		01 Sep 22	01 Sep 22						
CNRB-49021	ECC - Strip Invert Drain Formwork	1d	01 Sep 22	01 Sep 22						
CNRB-42912	Mainland - Cut / Remove Existing Pavement & FRP Concrete Invert Drain	2d	01 Sep 22	02 Sep 22						
CNRB-42922	Mainland - Remove Existing Asphalt From Old Haul Rd	3d	05 Sep 22	07 Sep 22						
CNRB-42911	Mainland - Deep Mill Surface (existing pavement > deep lift asphalt extent)	3d	05 Sep 22	07 Sep 22						
CNRB-42910	Mainland - Prep / Place Kerbs (continuation of MTR STG 1 > MR STG 3) Extent	3d	05 Sep 22	07 Sep 22						
CNRB-42913	Mainland - Place Remaining CTB (continuation of MTR STG 1 > MR STG 3) Extent	1d	08 Sep 22	08 Sep 22						
CNRB-42914	Mainland - Cut / Place Scour Protection Adjacent Invert Crossing	2d	09 Sep 22	12 Sep 22						
CNRB-48981	Mainland - MR STG 1 - Prime / Seal & Asphalt AC14M Placement (includes deep lift transition)	3d	09 Sep 22	13 Sep 22						
CNRB-49001	Mainland - Line / Chevron Marking (Remaining MR STG 1 & 3) - Includes signage -	2d	14 Sep 22	15 Sep 22						
CNRB-48982	Mainland - Establish Water Barrier / Worker Screen Separation (Entry Path Side Of Zones 3)	1d	05 Sep 22	05 Sep 22						
CNRB-48991	Relocate Gate House (to southside of entry Rd following placement of Zone 1 rigid pavement placement)	1d	05 Sep 22	05 Sep 22						
CNRB-42918	Mainland - Excavate / Ground Improvement Subgrade To Rigid Pavements (Zones 3) - Double Shifted -	2d	06 Sep 22	07 Sep 22						
CNRB-42919	ECC - FRP Rigid Pavement Extensions (Zones 3)	3d	08 Sep 22	12 Sep 22						
CNRB-42929	TBC - Front Entry Gate Re-Positioning (to new entry alignment)	6d	13 Sep 22	21 Sep 22						
CNRB-42920	Service Trades - Precinct Infrastructure i.e light poles, security cameras etc...	10d	06 Dec 21	17 Dec 21						