

J1171 - 48998 - South Bank / Grey Street Concreting Works

South Bank South Brisbane, QLD

#	Task Name	Start	Duration	May, 2024							June, 2024																												July, 2024												
				24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10
1	PRELIMINARIES	7/6/24	1																																																
	Service Location	7/6/24	1																																																
2	1.0 - 2.0: CONSERVATORIUM	10/6/24	10																																																
	Site Establishment	10/6/24	1																																																
	Demolition: Concrete Cutting	10/6/24	1																																																
	Demolition: Earthworks	11/6/24	2																																																
	Demolition: Tree Grates	12/6/24	1																																																
	Concrete Formwork	12/6/24	3																																																
	Concrete Pour	17/6/24	2																																																
	PebbleCrete Pour / Installation	19/6/24	1																																																
	Painting	19/6/24	1																																																
	Installation: Safety Bollard / Tactiles / Slab Cut Lines	19/6/24	1																																																
3	3.0 - 4.0: FLOWSTATE	18/6/24	10																																																
	Site Establishment	18/6/24	1																																																
	Demolition: Concrete Cutting	18/6/24	1																																																
	Demolition: Earthworks	18/6/24	3																																																
	Concrete Formwork	19/6/24	3																																																
	Concrete Pour	24/6/24	2																																																
	Installation: New Garden Bed / Edging	26/6/24	1																																																
	Installation: Cobble Stones	26/6/24	2																																																
	PebbleCrete Pour / Installation	27/6/24	1																																																
4	5.0: GREY STREET FOOTPATH	18/6/24	11																																																
	Concrete Cut / Grind	18/6/24	11																												</																				