



Company Name	Hutchinson Builders
Report Name	Incident Details - QLD - 26544 - 205 NORTH QUAY

Incident Summary

Reference	INC-48233
Date Added	25/11/2023 1:17:50 PM

Incident Details

Status	Closed
Signature	
Signed By	Casey Wait

Communication Protocol

1. Notification of all incidents (except minor first aid) are to be reported to the Project Manager, Team Leader and Team HSE Manager immediately after the event, via phone or email.

2. The National HSE Manager is to be informed of all notifiable incidents as soon as possible by the Team HSE Manager or the Project Manager via phone or email.

3. The National HSE Team receive automatic notification of this record once a draft is saved in HammerTech.

Classification

Incident Type	Safety
Select the Safety sub-classification:	Near Miss / Hazard (not resulting in an injury)

Details

Date & Time of Event	25/11/2023 10:30 AM
Reported by:	Tim Blee
Advised of Event	25/11/2023 11:11 AM
Reported to:	Andy Stacey
Description of Event	Worker cutting reo and spark hit petrol container that was within distance. The container ignited which resulted in a small fire which was controlled with a fire

	extinguisher.
--	---------------

* Summary of event that will display on the Incident Register

Injury Details

Did this Incident involve an Injury(s)?	☐ Yes	☒ No
---	---------------------------	-------------------------------------

Involved / Third Party Details

Were there any involved / third parties?	☐ Yes	☒ No
--	---------------------------	-------------------------------------

Notifiable to the Regulator(s)

Needs to be reported to relevant authority	☐ Yes	☒ No
--	---------------------------	-------------------------------------

Mechanism Of Incident

Select the mechanism of the incident:	Hit by an object
---------------------------------------	------------------

Breakdown Agency of Incident / Disease

Select the breakdown agency of incident / disease	Chemicals
---	-----------

High Risk Construction Category

Select the high risk construction category	Not applicable
--	----------------

Plant / Equipment

Description	Petrol Container
-------------	------------------

Event Description

Chronological timing in sequence of events leading up to the incident / event be specific and factual

Details	The steel fixes had been laying reo mesh for concrete pour preparation. The concreters were pouring stairs in close proximity to steel fixing works. They had petrol vibrator that they had just refueled to vibrate the concrete. After finishing the bulk work of the stairs the concrete supervisor moved all his tools and fuel to a safe zone around the corner of the lobby out of everyone's way. The concreters proceeded to go down to ground level to have a meal break before returning to finish off works. Whilst they had gone a steel fixer had needed to cut a piece of reo mesh around a plumbers pipe when his spark made contact with fuel container approximately 4 meters away. He did not see the container. The form workers supervisor noticed the fuel container catch fire so grabbed the fire extinguisher at hoist location and proceeded to extinguish the fire. He thought he had fully extinguished the flames however it reignited and he had to do again. After this he also added water, via a rubbish bin from tap at bubbler that was in close proximity, to the area to make sure there was no possible chance of reignition. The area was protected by barrier tape for inspection.
---------	--

Contributing Factors

Circumstances or reasons that contribute to an incident or injury occurring

Details	Multiple trades working in close proximity
---------	--

Root cause of the incident

Details	Sparks from hot works contacting fuel container
---------	---

Actions

Raise all Corrective / Preventative Actions

Are any actions required?	☒ Yes ☐ No
---------------------------	---

Observations (1)

Reference	Subcontractor	Raised By	Location	Priority	Type	Due Date	Date Closed	Status
OBS-257499	GVK QLD Reo Pty Ltd	Andy Stacey	Level 13	High	CORRECTIVE ACTION		27/11/2023	Closed
Description: Toolbox talk around working in close proximity with other trades when hot works are being performed.								

Statements / Witnesses

Statement and/or Witness?

☒ Yes

☐ No

Statement / Witness - number 1

Name:	Anthony Miimetua
Employer:	GVK
Contact Number:	0488238711
Completed Statement?	☒ Yes ☐ No
Upload Statement:	Anthony Miimetua statement.pdf
Another Statement / Witness?	☒ Yes ☐ No

Statement / Witness - number 2

Name:	Daniel Short
Employer:	Berlesimo
Contact Number:	0432474334

Completed Statement	☒ Yes ☐ No
Upload Statement	<i>Daniel Short statement.pdf</i>
Another Statement / Witness?	☒ Yes ☐ No

Statement / Witness - number 3

Name:	Nuno Viegas
Employer:	Placecrete
Contact Number:	0400773821
Completed Statement?	☒ Yes ☐ No
Upload Statement:	<i>Nuno Viegas statement.pdf</i>
Another Statement / Witness?	☐ Yes ☐ No

Additional Incident Investigation

Was an additional incident investigation completed?	☐ Yes ☒ No
---	---

Notification

Has the Workers Employer been contacted regarding the incident / event?	☒ Yes ☐ No ☐ N/A
Date:	25/11/2023
Person/s who may have been involved or exposed to this incident been offered counselling via Hutchinson Builders Employee Assistance	☐ Yes ☐ No ☒ N/A

Program? (Converge Connect phone - 1300 687 327)	
Were any other people required to be contacted?	☐ Yes ☒ No ☐ N/A

Supporting Documentation

Subcontractors/Other Partys Incident Report / Investigation	☐ Yes ☐ No ☒ N/A
Induction records	☒ Yes ☐ No ☐ N/A
Upload Document:	QLD - 26544 - 205 NORTH QUAY - Personnel Details_ Name - Anthony Miimetua.pdf

Additional Documents

Document Details	Upload Documents
Relevant Licences / Competencies captured	☐ Yes ☐ No ☒ N/A
SWMS	☒ Yes ☐ No ☐ N/A
Upload Document:	13 SWMS - Use of Quick Cut Saw (2).doc

Additional Documents

Document Details	Upload Documents
SWMS review and worker sign off	QLD - 26544 - 205 NORTH QUAY-SWMS-Activity Name_SWMS 13- Use of Quick Cut Saw.pdf
Prestart Meetings	☒ Yes ☐ No ☐ N/A
Upload Document:	MEET-906635 (1).pdf

Additional Documents

Document Details

Upload Documents

Toolbox Talks

☒ Yes

☐ No

☐ N/A

Upload Document:

Toolbox talk with GVK and Placecrete.pdf

Additional Documents

Document Details

Upload Documents

GVK Toolbox talk around Hot Works

GVK Toolbox 27-11-23.JPG

Photos

☒ Yes

☐ No

☐ N/A

Upload image 1

Fire location 1.jpg

Details - image 1:

Location of where fire started

Upload image 2

Cutting Works.jpg

Details - image 2:

Fuel container in relation to cutting works

Upload image 3

Fuel course of travel.jpg

Details - image 3:

Position of fuel drum to final location

Upload image 4

Signed paper copy permit for works area 22-11-2023.pdf

Details - image 4:

signed paper copy of hot works

Upload image 5

Fire Started here.jpg

Details - image 5:

Position of ignition point

Upload image 6

Wet Concrete stair.jpg

Details - image 6:

Wet concrete stairs poured before incident in close proximity to other trade

Upload image 7

Work area1.jpg

Details - image 7:

Stair and Steel fixes work area

Upload image 8	
Details - image 8:	
Upload image 9	
Details - image 9:	
Upload image 10	
Details - image 10:	

Additional Documents

Document Details	Upload Documents
------------------	------------------

Marked Plan / Drawing (indicating details)	☐ Yes	☐ No	☒ N/A
Permit(s)	☒ Yes	☐ No	☐ N/A
Upload Document:	Scanned permit with signatures.pdf		

Additional Documents

Document Details	Upload Documents
------------------	------------------

Details of Materials involved (weight, dimension, volume etc)	☐ Yes	☐ No	☒ N/A
Upload Document:			
Details:			
Upload Document:			
Details:			
Upload Document:			
Details:			
Equipment / Plant	☐ Yes	☐ No	☒ N/A

Other documentation:	☐ Yes	☒ No
----------------------	---------------------------	-------------------------------------

Log all regulator Notices (infringement/prohibition/improvement) as individual incident reports separate to this incident report.

Additional Comments

Add all additional files and images through the 'Attachments' section at the bottom of this form

Add any additional comments	
-----------------------------	--

Additional Documents

Document Details	Upload Documents
------------------	------------------

Hutchinson Builders person responsible for review of incident

Person completing this report

Signed:	 Casey Wait
Date:	27/11/2023

Site Manager Details

Signed:	 Luke Allman
Date:	27/11/2023