

DHPW2501 Indicative Target Program



ID	% Complete	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																																																	
							Week 1							Week 2							Week 3							Week 4							Week 5							Week 6							Week 7							Week 8
							F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M				
1	0%	Townsville Housing Service Centre	33 days	Mon 21/09/20	Fri 30/10/20																																																			
2	0%	Internal Fitout	32 days	Mon 21/09/20	Thu 29/10/20																																																			
3	0%	Rough in for CCTV cameras	4 days	Mon 21/09/20	Thu 24/09/20																																																			
4	0%	Rough in for new lighting locations	4 days	Mon 21/09/20	Thu 24/09/20																																																			
5	0%	Set and sand walls	6 days	Mon 21/09/20	Sat 26/09/20																																																			
6	0%	Site measure for glass partitions	0 days	Wed 23/09/20	Wed 23/09/20	5FS-4 days																																																		
7	0%	Hydraulic Rough in	2 days	Wed 23/09/20	Thu 24/09/20																																																			
8	0%	Install new A/C and Fan coil units	4 days	Wed 23/09/20	Sat 26/09/20																																																			
9	0%	Pre-paint inspection	1 day	Mon 28/09/20	Mon 28/09/20	5																																																		
10	0%	Seal walls	3 days	Mon 28/09/20	Wed 30/09/20	5																																																		
11	0%	Install operable wall Track	2 days	Wed 30/09/20	Thu 1/10/20																																																			
12	0%	Install glass partitions	2 days	Thu 1/10/20	Fri 2/10/20	6FS+7 days																																																		
13	0%	New grid ceiling to removed areas	2 days	Fri 2/10/20	Sat 3/10/20	11,8																																																		
14	0%	Paint walls	6 days	Thu 1/10/20	Fri 9/10/20	10																																																		
15	0%	Electrical fit off- Walls	5 days	Wed 7/10/20	Mon 12/10/20	14FS-3 days																																																		
16	0%	Data fit off- Walls	5 days	Wed 7/10/20	Mon 12/10/20	14FS-3 days																																																		
17	0%	Security Fit off- walls	5 days	Wed 7/10/20	Mon 12/10/20	14FS-3 days																																																		
18	0%	Install Floor coverings	8 days	Sat 10/10/20	Mon 19/10/20	14																																																		
19	0%	Install Operable walls	2 days	Wed 28/10/20	Thu 29/10/20	11FS+20 days																																																		
20	0%	Install fixed joinery	10 days	Tue 13/10/20	Fri 23/10/20	18FS-6 days																																																		
21	0%	Site measure for bench tops	0 days	Mon 19/10/20	Mon 19/10/20	20FS-5 days																																																		