

Stage: 1 FOUNDATION

Milestones to be completed	clearing of the land, foundation & SLAB POURED.
Estimated project progress	6 days.
Start date	20-5-23
End date	26-5-23.
Labour start date	21-5-23.
Delivery date for materials	21-5-23.

Task	Start date	End date	Materials required	Labour required
clearing land.	20-5-23	20-5-23	Bob cat	Machine operator.
footing excavation	21-5-23.	22-5-23	BACKHOE	Machine operator.
Reo to footing	22-5-23	23-5-23	Reo for footing	Stick Fixers
Inspection of footing	23-5-23	23-5-23	—	Conical Inspector.
Pour footing	24-5-23	24-5-23	Concrete	Concretors.