

Site Address

TBC

Site Supervisor

Rik Chetcuti - 0457 999 141

Supplier / Sub-contractor	Date Start	Date Finish
---------------------------	------------	-------------

Activities Leading Up to Base Milestone			
Site Cut	Carsburg Earthmoving	Tuesday, 21 April 2020	
Silt Fence	Vidgil	Tuesday, 21 April 2020	
Surveyor - Set Out	Axis Surveys	Wednesday, 22 April 2020	
Rear Brick Delivery	ABC Bricks	Wednesday, 22 April 2020	
Site Toilet	Direct Hire	Wednesday, 22 April 2020	
Skip Bin	Chilli Bins	Wednesday, 22 April 2020	
Piers / Footings	No Betta Concreting	Thursday, 23 April 2020	
Pier Inspection	STA Consulting	Thursday, 23 April 2020	
Drains	TURDS Plumbing	Friday, 24 April 2020	
Lead In Power / Telstra	Improve It Electrical	Friday, 24 April 2020	
Slab Steel / Pod Delivery	InfraBuild	Monday, 27 April 2020	
Slab Prep	No Betta Concreting	Tuesday, 28 April 2020	
Termite Collars	Stevie Redback	Tuesday, 28 April 2020	
Slab Inspection	STA Consulting	Tuesday, 28 April 2020	
Slab Pour	No Betta Concreting	Wednesday, 29 April 2020	
Back Blade	Glenn	Thursday, 30 April 2020	

BASE STAGE COMPLETE	Wednesday, 29 April 2020
---------------------	--------------------------

Activities Leading Up to Frame Milestone			
Frame Delivery	QLD Steel House Frames	Thursday, 7 May 2020	
Entry Door / Cavity Slider / Garage Jamb	Bretts Hardware & Door City	Monday, 25 May 2020	
Windows / Sliding Doors Installation	Bradnam's	Monday, 25 May 2020	
Frame & Truss Labour	QLD Steel House Frames	Friday, 8 May 2020	Thursday, 14 May 2020
Frame Inspection	Pace Building Services	Thursday, 28 May, 2020	
Frame Tidy	QLD Steel House Frames	Friday, 29 May 2020	

FRAME STAGE COMPLETE	Friday, 29 May 2020
----------------------	---------------------

Activities Leading Up to Enclosed Milestone			
Fascia & Gutter	Northern Metal Roofing	Friday, 15 May 2020	
Rafter Fall Protection Install	Northern Metal Roofing	Monday, 18 May 2020	
Batten / Roof Installation	Northern Metal Roofing	Tuesday, 19 May 2020	Thursday, 21 May 2020
Dismantle	Northern Metal Roofing	Friday, 22 May 2020	
TV Antenna	Improve It Electrical	Thursday, 28 May 2020	
Wall Insulation	Consolidated Energy	Monday, 25 May 2020	
Frame Lock Up	QLD Steel House Frames	Tuesday, 26 May 2020	
Glass Protection	Goop Guys	Wednesday, 27 May 2020	
Plumbing Rough In	TURDS Plumbing	Wednesday, 27 May 2020	
Gas Rough In	TURDS Plumbing	Wednesday, 27 May 2020	
Electrical Rough In	Improve It Electrical	Thursday, 28 May 2020	

Air-conditioning Rough In	Improve It Electrical	Thursday, 28 May 2020	
Insulation Pre-Load	Consolidated Energy	Friday, 29 May 2020	
Plasterboard Delivery	A.H Plastering	Friday, 29 May 2020	
Plasterboard Fix	A.H Plastering	Monday, 1 June 2020	
Plasterboard Set	A.H Plastering	Tuesday, 2 June 2020	
Plasterboard Sand	A.H Plastering	Wednesday, 3 June 2020	
Plasterboard Cornice	A.H Plastering	Thursday, 4 June 2020	
Cut Out	Improve It Electrical	Friday, 5 June 2020	
Robes Measure	Bradnam's	Friday, 5 June 2020	
Brick Delivery	ABC Bricks	Friday, 29 May 2020	
Hardware Delivery	Bretts Hardware	Friday, 29 May 2020	
Brickwork	RFM Bricklaying	Monday, 1 June 2020	Thursday, 4 June 2020
Cladding Delivery	Bretts Hardware	Monday, 8 June 2020	
Cladding Install			

ENCLOSED STAGE COMPLETE	Friday, 5 June 2020
-------------------------	---------------------

Activities Leading Up to Fixing Milestone			
Garage Door Install	Stoddart Garage Doors	Friday, 5 June 2020	
Waterproofing	OceanSeal	Friday, 5 June 2020	
Kitchen / Vanity Install	Hammertime	Monday, 8 June 2020	
Stone Benchtop Measure	Designer Stone	Tuesday, 9 June 2020	
Soffit Material Delivery	Bretts Hardware	Monday, 8 June 2020	
Fixout Material Delivery	Bretts Hardware	Monday, 8 June 2020	
Soffit Install	Dave Turich	Tuesday, 9 June 2020	Friday, 12 June 2020
Fixout Install	Dave Turich	Tuesday, 9 June 2020	Friday, 12 June 2020
Render / Bagging	Troy Allemand	Monday, 15 June 2020	Tuesday, 16 June 2020
Downpipes	TURDS Plumbing	Thursday, 18 June 2020	
Tile Delivery	National Tiles	Friday, 12 June 2020	
Tile Meeting w- Client	15/06/2020		
Tile Labour	Aaron Lister	Tuesday, 16 June 2020	Monday, 22 June 2020

FIXING STAGE COMPLETE	Tuesday, 23 June 2020
-----------------------	-----------------------

Shower Screen Measure	Bradnam's	Tuesday, 23 June 2020	
Plaster Pre-Paint	A.H Plastering	Tuesday, 23 June 2020	
Painting	BG painting	Wednesday, 24 June 2020	Tuesday, 30 June 2020
Pest Perimeter	Stevie Redback	Wednesday, 1 July 2020	
Driveway / External Paving	No Betta Concrete	Thursday, 2 July 2020	
Shower Screens / Mirrors / Robes	Bradnam's	Wednesday, 1 July 2020	
Carpenter Final Fit	Dave Turich	Wednesday, 1 July 2020	
Appliance Delivery	RT Edwards	Wednesday, 1 July 2020	
Electrical Fit Off	Improve It Electrical	Thursday, 2 July 2020	
Air-conditioning Fit Off	Improve It Electrical	Thursday, 2 July 2020	
PC Delivery	Tradelink	Thursday, 2 July 2020	
Plumbing Fit Off	TURDS Plumbing	Friday, 3 July 2020	

Ceiling Batts Install	Consolidated Energy	Monday, 6 July 2020	
Carpet Install	Style Flooring Xtra	Monday, 6 July 2020	
Laminate / Vinyl Flooring Install	Style Flooring Xtra	Tuesday, 7 July 2020	
Builder's Clean	A1 Cleaners	Tuesday, 7 July 2020	
Caulking	Rhino Installations	Wednesday, 8 July 2020	
Window Screens Install / Window Service	Bradnam's	Wednesday, 8 July 2020	
Blinds Install	21st Century Blinds	Wednesday, 8 July 2020	
Fencing Install	Fencetastic Fencing		
Landscaping	Fencetastic Fencing		
Clothesline / Letterox Install	Sunni Clothesline	Wednesday, 8 July 2020	
Painting Touch Ups	BG Painting	Thursday, 9 July 2020	
Re-Works	Various Trades	Friday, 10 July 2020	
Final Clean	A1 Cleaners	Monday, 13 July 2020	

PRACTICAL COMPLETION COMPLETE	
--------------------------------------	--