

6 Mimba Place Wurtulla QLD. 4575

RCQ Construction

Today's Date: 1/03/2018 Thursday
(vertical red line)

Project Lead:
Start Date: 16/04/2018 Monday

First Day of Week (Mon=2): 2

WBS	Tasks	Task Lead	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	16 - Apr - 18	23 - Apr - 18	30 - Apr - 18	07 - May - 18	14 - May - 18	21 - May - 18	28 - May - 18	04 - Jun - 18	11 - Jun - 18	18 - Jun - 18	25 - Jun - 18	02 - Jul - 18	09 - Jul - 18	16 - Jul - 18	23 - Jul - 18	30 - Jul - 18	06 - Aug - 18	13 - Aug - 18	20 - Aug - 18
1	Pre Construction		16-Apr-18	14-May-18	29	0%	21	0	29																			
1.1	Confirm Pricing with Trades		16-Apr-18	30-Apr-18	15	0%	11	0	15																			
1.2	Confirm Pricing with Client		1-May-18	1-May-18	1	0%	1	0	1																			
1.3	Client Consideration		1-May-18	3-May-18	3	0%	3	0	3																			
1.4	Letter of Acceptance		4-May-18	4-May-18	1	0%	1	0	1																			
1.5	Let Contracts / Mobilisation		5-May-18	14-May-18	10	0%	6	0	10																			
2	Base Stage		14-May-18	3-Jun-18	21	0%	15	0	21																			
2.1	Site Establishment		14-May-18	14-May-18	1	0%	1	0	1																			
2.2	Safety Plan, Signage, Traffic Mgmt		14-May-18	14-May-18	1	0%	1	0	1																			
2.3	Temp Fencing, Temp Services, Skip Bins		15-May-18	15-May-18	1	0%	1	0	1																			
2.4	Vegetation Removal		16-May-18	16-May-18	1	0%	1	0	1																			
2.5	Site Earthworks		16-May-18	17-May-18	2	0%	2	0	2																			
2.6	Footings		18-May-18	19-May-18	2	0%	1	0	2																			
2.7	In Ground Services		20-May-18	23-May-18	4	0%	3	0	4																			
2.8	Footing Inspections		24-May-18	24-May-18	1	0%	1	0	1																			
2.9	Slab Prep		25-May-18	28-May-18	4	0%	2	0	4																			
2.10	Termite Control		29-May-18	29-May-18	1	0%	1	0	1																			
2.11	Slab Reinforcement		30-May-18	31-May-18	2	0%	2	0	2																			
2.12	Slab Inspection		1-Jun-18	1-Jun-18	1	0%	1	0	1																			
2.13	Pour Slab		2-Jun-18	2-Jun-18	1	0%	0	0	1																			
2.14	Engineers Inspection		3-Jun-18	3-Jun-18	1	0%	0	0	1																			
3	Framing Stage		3-Jun-18	14-Jun-18	12	0%	9	0	12																			
3.1	Erect Load Bearing Walls		3-Jun-18	5-Jun-18	3	0%	2	0	3																			
3.2	Erect Non-Load Bearing Walls		6-Jun-18	8-Jun-18	3	0%	3	0	3																			
3.3	Install Sheet, strap bracing, Tie downs		9-Jun-18	11-Jun-18	3	0%	1	0	3																			
3.4	Roof Trusses Installed		12-Jun-18	14-Jun-18	3	0%	3	0	3																			
4	Enclosed Stage		15-Jun-18	2-Jul-18	18	0%	12	0	18																			
4.1	External Brickwork		15-Jun-18	19-Jun-18	5	0%	3	0	5																			
4.2	Fascia and Gutters Installed		20-Jun-18	21-Jun-18	2	0%	2	0	2																			
4.3	Roof Fixed		22-Jun-18	24-Jun-18	3	0%	1	0	3																			
4.4	External Windows Fixed		25-Jun-18	28-Jun-18	4	0%	4	0	4																			
4.5	Frame tie Down		29-Jun-18	2-Jul-18	4	0%	2	0	4																			
5	Fixing Stage		2-Jul-18	16-Aug-18	46	0%	34	0	46																			
5.1	Internal Walls		2-Jul-18	5-Jul-18	4	0%	4	0	4																			
5.2	Services Rough In		6-Jul-18	10-Jul-18	5	0%	3	0	5																			
5.3	Internal Linings		11-Jul-18	14-Jul-18	4	0%	3	0	4																			
5.4	Door / Architraves / Skirting		15-Jul-18	17-Jul-18	3	0%	2	0	3																			
5.5	Waterproofing		18-Jul-18	19-Jul-18	2	0%	2	0	2																			
5.6	Install Kitchen and Vanities		20-Jul-18	22-Jul-18	3	0%	1	0	3																			
5.7	Bedding Wet Areas		23-Jul-18	24-Jul-18	2	0%	2	0	2																			
5.8	Tiling & Joint Sealing		25-Jul-18	28-Jul-18	4	0%	3	0	4																			
5.9	Painting		29-Jul-18	1-Aug-18	4	0%	3	0	4																			
5.10	Services Fit Off		1-Aug-18	2-Aug-18	2	0%	2	0	2																			
5.11	Carpentry Fit Off		1-Aug-18	4-Aug-18	4	0%	3	0	4																			
5.12	Shower Screens, Mirrors & Robes		5-Aug-18	6-Aug-18	2	0%	1	0	2																			
5.13	Carpet		7-Aug-18	8-Aug-18	2	0%	2	0	2																			
5.14	Landscaping		8-Aug-18	10-Aug-18	3	0%	3	0	3																			
5.15	Defects		11-Aug-18	12-Aug-18	2	0%	0	0	2																			
5.16	Final Clean		13-Aug-18	15-Aug-18	3	0%	3	0	3																			
5.17	Handover		16-Aug-18	16-Aug-18	1	0%	1	0	1																			