

Program		
Activity	Start Date	Finish Date
Detail Excavation	1/06/2020	3/06/2020
FRP Footings	4/06/2020	5/06/2020
FRP Ground Slab	8/06/2020	11/06/2020
Installation of Wall Framing	12/06/2020	26/06/2020
Installation of Roof Framing	29/06/2020	8/07/2020
Roof Finishes (sheeting or tile)	9/07/2020	17/07/2020
Services Rough In	20/07/2020	31/07/2020
External Cladding (ie Masonry)	3/08/2020	13/08/2020
Wall Sheet and Set (Internal Walls)	14/08/2020	28/08/2020
Installation of Windows and Doors	31/08/2020	4/09/2020
Installation of Joinery	7/09/2020	11/09/2020
Painting Walls and Ceilings	14/09/2020	18/09/2020
Services Fit Off	21/09/2020	23/09/2020
Floor Finishes	24/09/2020	30/09/2020
Fixtures and Fittings Installation	1/10/2020	1/10/2020
Furniture and Equipment Placement	2/10/2020	2/10/2020
Landscaping	5/10/2020	6/10/2020

Trade Procurement		
Activity	Package	Let By
Detail Excavation	Concreting Package	25/05/2020
FRP Footings		
FRP Ground Slab		
Installation of Wall Framing	Carpentry Package	5/06/2020
Installation of Roof Framing		
Wall Sheet and Set (Internal Walls)		
Installation of Windows and Doors		
Fixtures and Fittings Installation		
Furniture and Equipment Placement		
Services Rough In	Electrical & Hydraulic Services Packages	13/07/2020
Services Fit Off		
Roof Finishes (sheeting or tile)	Roofing Package	2/07/2020
External Cladding (ie Masonry)	Bricklaying Package	27/07/2020
Installation of Joinery	Joinery Package	31/08/2020
Painting Walls and Ceilings	Painting Package	7/09/2020
Floor Finishes	Flooring Package	17/09/2020
Landscaping	Landscaping Package	28/09/2020