

Site Address

LOT : STREET ADDRESS : SUBURB

Site Supervisor

Rik Chetcuti

Supplier / Sub-contractor	Date Start	Date Finish
---------------------------	------------	-------------

Activities Leading Up to Base Milestone			
Site Cut	Carsburg Earthmoving	Wednesday, 31 March 2021	
Silt Fence	Vidgil	Wednesday, 31 March 2021	
Surveyor - Set Out	Axis Surveys	Thursday, 1 April 2021	
Rear Brick Delivery	ABC Bricks	Thursday, 1 April 2021	
Site Toilet	Direct Hire	Thursday, 1 April 2021	
Skip Bin	Chilli Bins	Thursday, 1 April 2021	
Piers / Footings	No Betta Concreting	Thursday, 1 April 2021	
Pier Inspection	STA Consulting	Thursday, 1 April 2021	
Drains	TURDs Plumbing	Friday, 2 April 2021	
Lead In Power / Telstra	Improve It Electrical	Friday, 2 April 2021	
Slab Steel / Pod Delivery	InfraBuild	Friday, 2 April 2021	<i>PM DELIVERY IF POSSIBLE</i>
Slab Prep	No Betta Concreting	Monday, 5 April 2021	
Termite Collars	Stevie Redback	Monday, 5 April 2021	
Slab Inspection	STA Consulting	Monday, 5 April 2021	
Slab Pour	No Betta Concreting	Tuesday, 6 April 2021	
Back Blade	Glenn	Wednesday, 7 April 2021	

BASE STAGE COMPLETE	Tuesday, 6 April 2021
---------------------	-----------------------

Activities Leading Up to Frame Milestone			
Frame Delivery	QLD Steel House Frames	Wednesday, 7 April 2021	
Entry Door / Cavity Slider / Garage Jamb	Bretts Hardware	Thursday, 22 April 2021	
Windows / Sliding Doors Installation	Bradnam's	Thursday, 22 April 2021	
Frame & Truss Labour	QLD Steel House Frames	Thursday, 8 April 2021	Wednesday, 14 April 2021
Frame Inspection	Pace Building Services	Wednesday, 28 April 2021	

FRAME STAGE COMPLETE	Thursday, 15 April 2021
----------------------	-------------------------

Activities Leading Up to Enclosed Milestone			
Fascia & Gutter	Smart Metal Roofing	Thursday, 15 April 2021	
Rafter Fall Protection Install	Smart Metal Roofing	Friday, 16 April 2021	
Batten / Roof Installation	Smart Metal Roofing	Monday, 19 April 2021	Tuesday, 20 April 2021
Dismantle	Smart Metal Roofing	Wednesday, 21 April 2021	
TV Antenna	Improve It Electrical	Tuesday, 27 April 2021	
Wall Insulation	Consolidated Energy	Thursday, 22 April 2021	
Frame Lock Up	QLD Steel House Frames	Friday, 23 April 2021	
Glass Protection	Goop Guys	Monday, 26 April 2021	
Plumbing Rough In	TURDs Plumbing	Monday, 26 April 2021	
Gas Rough In	TURDs Plumbing	Monday, 26 April 2021	
Electrical Rough In	Improve It Electrical	Tuesday, 27 April 2021	

Air-conditioning Rough In	Improve It Electrical	Tuesday, 27 April 2021	
Insulation Pre-Load	Austral Insulation	Wednesday, 28 April 2021	
Plasterboard Delivery	Manley Plastering	Wednesday, 28 April 2021	
Plasterboard Fix	Manley Plastering	Thursday, 29 April 2021	
Plasterboard Set	Manley Plastering	Friday, 30 April 2021	
Plasterboard Sand	Manley Plastering	Monday, 3 May 2021	
Plasterboard Cornice	Manley Plastering	Tuesday, 4 May 2021	
Cut Out	Improve It Electrical	Wednesday, 5 May 2021	
Robes Measure	Bradnams	Wednesday, 5 May 2021	
Brick Delivery	ABC Bricks	Wednesday, 28 April 2021	
Hardware Delivery	Bretts Hardware	Wednesday, 28 April 2021	
Brickwork	RFM Bricklaying	Thursday, 29 April 2021	Tuesday, 4 May 2021
Cladding Delivery	Bretts Hardware	Thursday, 6 May 2021	
Cladding Install	Dave Turich	Friday, 7 May 2021	Monday, 10 May 2021

ENCLOSED STAGE COMPLETE	Wednesday, 5 May 2021
-------------------------	-----------------------

Activities Leading Up to Fixing Milestone			
Garage Door Install	Stoddarts Garage Doors	Wednesday, 5 May 2021	
Waterproofing	BlueTec	Wednesday, 5 May 2021	
Kitchen / Vanity Install	Hammertime	Thursday, 6 May 2021	
Stone Benchtop Measure	Designer Stone	Friday, 7 May 2021	
Soffit Material Delivery	Bretts Hardware	Thursday, 6 May 2021	
Fixout Material Delivery	Bretts Hardware	Thursday, 6 May 2021	
Soffit Install	Dave Turich	Friday, 7 May 2021	Wednesday, 12 May 2021
Fixout Install	Dave Turich	Friday, 7 May 2021	Wednesday, 12 May 2021
Render / Bagging	Troy Allemand	Thursday, 13 May 2021	Friday, 14 May 2021
Downpipes	TURDs Plumbing	Tuesday, 18 May 2021	
Tile Delivery	National Tiles	Wednesday, 12 May 2021	
Tile Meeting w- Client		14/05/2021	
Tile Labour	Aaron Lister	Friday, 14 May 2021	Thursday, 20 May 2021

FIXING STAGE COMPLETE	Friday, 21 May 2021
-----------------------	---------------------

Shower Screen Measure	Bradnams	Friday, 21 May 2021	
Plaster Pre-Paint	Manley Plumbing	Friday, 21 May 2021	
Painting	BG painting	Monday, 24 May 2021	Friday, 28 May 2021
Pest Perimeter Inc			
Driveway	Stevie Redback	Monday, 31 May 2021	
Driveway / External Paving	No Betta Concrete	Tuesday, 1 June 2021	
Shower Screens / Mirrors / Robes	Bradnams	Monday, 31 May 2021	
Carpenter Final Fit	Dave Turich	Monday, 31 May 2021	
Appliance Delivery	RT Edwards	Monday, 31 May 2021	
Electrical Fit Off	Improve It Electrical	Tuesday, 1 June 2021	
Air-conditioning Fit Off	Improve It Electrical	Tuesday, 1 June 2021	
PC Delivery	Tradelink	Tuesday, 1 June 2021	

Plumbing Fit Off	TURDs Plumbing	Wednesday, 2 June 2021	
Ceiling Batts Install	Consolidated Energy	Thursday, 3 June 2021	
Carpet Install	Style Flooring Xtra	Thursday, 3 June 2021	
Laminate / Vinyl Flooring Install	Style Flooring Xtra	Friday, 4 June 2021	
Builder's Clean	A1 Cleaners	Monday, 7 June 2021	
Caulking	Rhino Installations	Tuesday, 8 June 2021	
Window Screens Install / Window Service	Bradnam's	Tuesday, 8 June 2021	
Blinds Install	21st Century Blinds	Tuesday, 8 June 2021	
Fencing Install	Fencetastic Fenceing	Monday, 31 May 2021	Tuesday, 1 June 2021
Landscaping	Fencetastic Fencing	Wednesday, 2 June 2021	Monday, 7 June 2021
Clothesline / Letterox Install	Sunni Clothesline	Tuesday, 8 June 2021	
Painting Touch Ups	BG Painting	Wednesday, 9 June 2021	
Re-Works	Various Trades		
Final Clean	A1 Cleaners		

PRACTICAL COMPLETION COMPLETE	
--------------------------------------	--