

DM BUILDER

Today's Date: 4/2/2018 (Mon) (vertical red line)

First Day of Week (Sun=1): 1

										2018																																	
										April				May				June				July				August				September				October				November					
										01 - Apr - 18	08 - Apr - 18	15 - Apr - 18	22 - Apr - 18	29 - Apr - 18	06 - May - 18	13 - May - 18	20 - May - 18	27 - May - 18	03 - Jun - 18	10 - Jun - 18	17 - Jun - 18	24 - Jun - 18	01 - Jul - 18	08 - Jul - 18	15 - Jul - 18	22 - Jul - 18	29 - Jul - 18	05 - Aug - 18	12 - Aug - 18	19 - Aug - 18	26 - Aug - 18	02 - Sep - 18	09 - Sep - 18	16 - Sep - 18	23 - Sep - 18	30 - Sep - 18	07 - Oct - 18	14 - Oct - 18	21 - Oct - 18	28 - Oct - 18	04 - Nov - 18	11 - Nov - 18	18 - Nov - 18
WBS	Tasks	Task Lead	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining																																		
1	Base Stage	DM	4/02/18	4/30/18	28	0%	21	0	0																																		
1.1	Tenders		4/02/18	4/12/18	10	0%	14	0	10																																		
1.2	Site located,Signs installed		4/12/18	4/13/18	1	0%	2	0	1																																		
1.3	Traffic/Safety Plans established		4/13/18	4/14/18	1	0%	1	0	1																																		
1.4	Land clearing		4/14/18	4/16/18	2	0%	1	0	2																																		
2	Temporary Offices, Power and Sediment Barriers,Surveyor	DM	4/16/18	4/17/18	1	0%	2	0	1																																		
	Waste bin installed, Profiles set out		4/17/18	4/18/18	1	0%	2	0	0																																		
2.2	Excavations, footings,reo prep and poured		4/18/18	4/22/18	4	0%	3	0	4																																		
2.3	Base Brickwork Installed		4/22/18	4/24/18	2	0%	2	0	2																																		
2.4	Reinforcement steel installed		4/24/18	4/25/18	1	0%	2	0	1																																		
3	Rough In(Electrician/ Plumber)		4/25/18	4/26/18	1	0%	2	0	1																																		
3.1	Slab on Ground poured		4/26/18	4/27/18	1	0%	2	0	1																																		
3.2	Certifier Sign off		4/18/18	4/30/18	12	0%	9	0	12																																		
3.3	Frame Stage	DM	4/30/18	5/10/18	10	0%	9	0																																			
3.4	Erect walls internal/external		4/30/18	5/04/18	4	0%	5	0	4																																		
4	Tie downs, sheet,bracing	DM	5/04/18	5/05/18	1	0%	1	0	1																																		
4.1	Roofing trusses,framing		5/05/18	5/07/18	2	0%	1	0	2																																		