

Project #: 19031 Project Address: 31 TORBIA ST RICHMOND Date: _____

Procurement

Skip bin		Required date	<u>TUE</u> <u>3/9/19.</u>
In wall tapware	Lead Time: <u>2</u> days	Required date	<u>FRI</u> <u>6/9/19.</u>
Plumbing FFE	Lead Time: <u>3</u> days	Required date	<u>TUE</u> <u>3/9/19.</u>
Tiles	Lead Time: <u>5</u> days	Required date	<u>MON</u> <u>9/9/19</u>
Electrical FFE	Lead Time: <u>0</u> days	Required date	<u>FRI</u> <u>6/9/19</u>
Cabinets	Lead Time: <u>10</u> days	Required date	<u>THUR</u> <u>5/9/19</u>
Bathroom hardware	Lead Time: <u>5</u> days	Required date	<u>THUR</u> <u>5/9/19</u>

Demolition

Contractor:	Start date	<u>WED</u> <u>4/9/19</u>
Asbestos on site? <u>Y</u> <u>N</u>	Duration:	<u>1</u> days

Plumbing Disconnect Required? Y NElectrical Disconnect Required? Y N

* OWNER WANTS TO KEEP GLASS SHELVES FROM BATH INCL FIXINGS.

Plumbing

Contractor: <u>GLEN</u>	Roughin Start date	<u>FRI</u> <u>6/9/19</u>
Site photos and plans sent to contractor? <u>Y</u> <u>N</u>	Duration:	<u>1 day</u>
Sub floor works required? Concrete/Timber <u>Y</u> <u>N</u>	Fit off Start date	<u>FRI</u> <u>13/9/19</u>

* D. VANITY, SHEL RAIL (TWIN WATER RAIL), WC

* VANITY WASTE MOVE INTO WALL, SHEL WASTE & OF SHEL @ FAR END, TOP OF VANITY 900 FFL, ALLOW SOME BED + TILE.

Electrical

Contractor: <u>MARTY</u>	Roughin Start date	<u>FRI</u> <u>6/9/19</u>
Site photos and plans sent to contractor? <u>Y</u> <u>N</u>	Duration:	<u>1 day</u>
Sub floor works required? Concrete/Timber <u>Y</u> <u>N</u>	Fit off Start date	<u>THUR</u> <u>12/9/19</u>

* ~~4x~~ 4x D. LIGHTS (2 OVER VANITY, 2 EQUAL SPACED), 3x 1, 2x GPO IN MIRROR CABINET, NEED TO PROVIDE TEMP LIGHT IN B. THRM FOR TILER, + GPO

* OWNER WANTS 2x NEW FAN CONTROLS INSTAL WHILE WE'RE THERE.

Water proofing/tiling

Contractor: <u>JOHMY</u>	Start date	<u>SAT</u> <u>7/9/19</u>
* CHECK ON FRI 6/9 IF READY FOR	Duration:	<u>FINISH BY WED.</u>

* WATER PROOFING OTHERWISE DO SAT MORNING, MARTY INSTALLING TEMP LIGHT + GPO IN BATH, BLACK TRIMS AROUND WINDOW + DOOR, SILICONE TO BE GREY, TILES WILL BE DROPPED MON MORNING WHEN YOU ARE SCREENING, DON'T THROW PALLETS INTO BIN.

Ceiling & Cornice & Painting

Contractor: <u>ADOL</u>	Start date	<u>THURS</u> <u>12/9/19.</u>
* 90mm CORNICE, PATCH CRACK IN	Duration:	<u>NEED TO BE COMPLETE FRI ARND</u>
DHALLEWAT CEILING.		<u>NO WORK ON SAT.</u>

* CHECK BACK LHS CAR CEILING LOOKS TO BE SAGING, REFIX.

NO PAINTING ONLY SAND!

Notes:

* USE THE DROP SHEETS

* CLEAN UP INSIDE + OUTSIDE.