

Stage: 2. Framing & Brickwork.

Milestones to be completed	Roof on. & Brickwork Completed.
Estimated project progress	16 DAYS.
Start date	28-5-23
End date	13-6-23
Labour start date	28-5-23
Delivery date for materials	27-5-23

Task	Start date	End date	Materials required	Labour required
Framing	28-5-23	4-6-23	Frames	CARPENTERS.
Trusses on.	5-6-23	9-6-23	Trusses	CARPENTERS.
Roof Insulated.	9-6-23	11-6-23	Roof Roofing	Roofers/Plumbers.
Window installed	10-6-23	11-6-23	Windows	CARPENTERS.
Brick Work.	12-6-23	18-6-23	Bricks.	Bricklayers.

Stage: 3 lock up.

Milestones to be completed	Building to be lockable.
Estimated project progress	17 DAYS.
Start date	10-6-23
End date	27-6-23.
Labour start date	10-6-23
Delivery date for materials	10-6-23 THROUGH to 20-6-23

Task	Start date	End date	Materials required	Labour required
Cyprack.	13-6-23	18-6-23	Cyprack	Sheeler & setters.
Cabinet Maker	18-6-23	20-6-23	Kitchen. Island.	Cabinet Maker.
Waterproof	17-6-23	21-6-23	Waterproof Membrane	Waterproof.
Tiling	21-6-23	24-6-23	Tiles	Tiler.
Painting	20-6-23	25-6-23.	Paint	Painters.
Carpeting/Koney	17-6-23	20-6-23	Doors, Door Stairs Skirting, Architraves	Carpeters.

Stage:

A Fit out or Fixing stage.

Milestones to be completed	Completion.
Estimated project progress	11 days.
Start date	27-6-23
End date	4-7-23
Labour start date	27-6-23.
Delivery date for materials	27-6-23.

Task	Start date	End date	Materials required	Labour required
Plumbing Fix out	27-6-23	29-6-23	Tapes, shower Etc.	Plumber
Electrical Fix out	27-6-23	29-6-23	Art switches Power point, lights, Etc.	Electrician
Carpentry Fix out	27-6-23	29-6-23	Doors, stops, Chalk line Door fixtures, Etc.	Carpenter
Carpet installation	29-6-23	31-6-23	Carpet	Carpet layer
		1-7-23.	cleaning products.	cleaners.