

Hazard	Affected personnel	Associated risks	Control measure		
			Control measure for implementation	Personnel who will implement	Deadline for implementation
Collapsing Trenches	Site Personnel	Death, Severe Cashed	Shoring is needed Batteries trenches	Builder	As work commences and is completed out
Chemicals,	"	Chemical Burns, Poisoning, Fires & Explosion	All chemicals to be stored in elevation Bond Area.	Builder	At the start of the project.
Falling objects	"	Potential for injury area with signage or loss of life	Barriers off Signage	Site workers	Before first Commence.
Noise	"	Permanent tinnitus or Hearing loss.	Correct PPE To Be worn,	Builder	When working out track.
Heat.	"	Heat exhaustion Dehydration, Crampiness	Shade Break. Hydration.	Builder	Continuous throughout the job.

End of Hazard Identification Form Template

Workplace Inspection Report Template

Project name	41 Simpson ST KIRRA QLD
Prepared by	JUSTIN MATTHEWSON
Date completed	24-5-23

Overall safety evaluation of the building and construction project site

Footings were pour today. TRENCHES ARE FULL OF CONCRETE AND STARTER BARS ARE EXPOSED.

Recommended actions

Minimise workplace incidents MAKE SURE Boundary Fencing IS PLACE.
STARTER BAR CAPS ON EXPOSED REB.
BARRICADE OFF THE TRENCHED AREA.

Mitigate risks MONITOR WORK AREA.