

Hazard	Affected personnel	Associated risks	Control measure		
			Control measure for implementation	Personnel who will implement	Deadline for implementation
Collapsing Trenches	Site Personnel	Death, Severe Cashed	Shoring is needed Batteries trenches	Builder	As work commences and is completed out
Chemicals,	"	Chemical Burns, Poisoning, Fires & Explosion	All chemicals to be stored in elevation Bond Area.	Builder	At the start of the project.
Falling objects	"	Potential for injury area with signage or loss of life	Barriers off Signage	Site workers	Before first concrete.
Noise	"	Permanent tinnitus or Hearing loss.	Correct PPE To Be worn,	Builder	When concreting out track.
Heat.	"	Heat exhaustion Dehydration, Crampiness	Shade Break. Hydration.	Builder	Concrete placement the job.

End of Hazard Identification Form Template

Workplace Inspection Report Template

Project name	41 Simpson ST KIRRA QLD
Prepared by	JUSTIN MATTHEWSON
Date completed	24-5-23

Overall safety evaluation of the building and construction project site

Footings were pour today. TRENCHES ARE FULL OF CONCRETE AND STARTER BARS ARE EXPOSED.

Recommended actions

Minimise workplace incidents MAKE SURE BOUNDARY FENCING IS PLACE.
STARTER BAR CAPS ON EXPOSED REB.
BARRICADE OFF THE TRENCHED AREA.

Mitigate risks MONITOR WORK AREA.

Hazards

Hazards on the building and construction site
SLIP TRIP FALLS HEAT STROKE OPEN TRENCHES SOIL PILE
Site personnel who may be affected by the hazards
Site personnel / TRADERS & CONTRACTORS VISITORS COMING TO SITE
Required control measures
Level & clean site CRIB HUTS OR SHADS COVER TRENCH TO BE COVERED AND SIGNED. EXCESS STOCK PILE TO BE MOVED OFF SITE OR IN DESIGNATED AREA.
Personnel responsible for control measure implementation
Build to Implement Safety on site.
Relevant legislative requirements for required control measures
ALL THESE LEGISLATIVE REQUIREMENTS CAN BE FOUND IN THE WORKPLACE HEALTH AND SAFETY ACT, 2011.