

Quality Control Check List – Pre Pour

PROJECT:	DATE:
POUR DETAILS:	MIX DESIGN:
TEST: YES/NO:	
POUR ESTIMATE:	ACTUAL VOLUME:

ITEM	INSPECTION ITEMS	COMPLETED	DATE	SIGNED
1	Engineer Inspected			
2	Adjustment for Engineer			
3	Plumber Sign Off			
4	Electrical Sign Off			
5	Mechanical Sign Off			
6	Current Drawings Issue No. -----			
7	Formwork Signed Off			
8	Formwork / Falsework Checked			
9	Penetrations Formed & Meshed			
10	Set Downs Checked			
11	Edge Protection in Place			
12	Deck Cleaned Down			
13	Reo Signed Off by Contractor			
14	Check Segregation and Clearance of Services			
15	Check Construction Joints			
16	Test Orders (No of Cylinders) -----			
17	Check Access for Concretors			
18	Confirm Slab RL			
19	Curing Complete			
20	Method of Curing Approved			

Quality Control Check List – Pre Sheet

PROJECT:	DATE:
-----------------	--------------

ITEM	INSPECTION ITEMS	COMPLETED	DATE	SIGNED	FOLLOW UP
1	Trade Sign Off Sheets: - Air Conditioning - Electrical - Plumbing - Fire				
2	Plumbing Inspection				
3	Purchaser Variations				
4	Check General Floor Plan – Wall changes				
5	Check Special Noggings: - Nog for TV above robes - Nog for Clothes Dryer				
6	Noggings in Wet Areas: - Towel Rails - Toilet Roll Holders - Mirror - Shower Screen				
7	Check Acoustic Zones: - Wet Areas - Sealed Penetrations				
8	Check Fire Walls – All sealed and constructed correctly				
9	Check all Access Hatches: - AP Size - Check Location - Correct Hatch for Sound Rating				
10	Check A/C Duct work has been installed correctly				
11	Check all Mechanical Ventilation has been installed correctly				
12	Check all Tundish Lines installed correctly				
13	Visual Check of Frames: - Button Head Screws behind Gyprock - Straight and Plumb - Screws Through Plumbing Areas				
14	Sprinkler Pipes all Plumb, correct locations and pressure tested				
15	Ceilings checked for Downlights				

