

TASK OBSERVATION FORM

CUTTING BRICKS AND BLOCKS USING ELECTRIC BRICK AND BLOCK SAWS – eye and hearing protection were not worn by the labourer while cutting bricks on the saw.	Yes	Subcontractor and labourer acknowledged feedback. To be raised again during toolbox meeting	2/2/2022
SCAFFOLD SAFETY – queried bricklayer on the ‘minimum of 450mm passage way along working platform’ as to my eye bricks looked to be stacked closer than 450mm. Bricklayer used a tape measure and bricks were too close together so worked with the labourer to move the bricks and increase the gap between brick stacks to ensure scaff safety. Also raised potential overloading of the scaffold as I wasn’t sure what the requirement was for this particular scaffold. We checked the rating of the scaffold and scaffold was not overloaded.	Yes	Subcontractor and labourer acknowledged feedback. To be raised again during toolbox meeting	2/2/2022

OBSERVER NAME:	SIGNATURE:	ROLE:
Leah Leitch		
SUBCONTRACTOR/ WORKER NAME:	SIGNATURE:	ROLE:
Adrian Leitch		Subcontractor
Matthew Hahn		Labourer