

From: Adrian Dine <adrian.dine@adstructure.com.au>
Sent: Tuesday, 13 April 2021 3:46 PM
To: michael@jdlconstruction.com.au
Cc: Michael Levonis
Subject: 12 NORHAM COURT CARINDALE - SLAB MODIFICATION

Hi Michael

I am writing to confirm that it is acceptable to double stack the waffle pods to help makeup some of the difference in height of the resultant subgrade height and the top of the required slab level. These can be placed on a levelled platform constructed from existing material or CBR 15. Pods are available in various sizes. 150, 225, 300, 375 and possible one larger so you may be able to combine them to suit. The exposed face of the drop edge beam would do well to have a sheet of slab mesh placed with 50 cover from the edge board for shrinkage crack control or alternatively N12 bars at 200 crs horizontal and vertical.

Please let me know if you require anything further

AD

ADRIAN DINE
Director | Structural Engineer | BE Civil | RPEQ 07263 | MIEAust

MOBILE 0408 717 704
EMAIL adrian.dine@adstructure.com.au
PHONE 07 3491 7288



OFFICE Unit 3, 6 Oxley Street, North Lakes QLD 4509
MAIL PO Box 654, North Lakes QLD 4509
WEB adstructure.com.au