

ABC CONSTRUCTION PTY LTD SCAFFOLD INSPECTION CHECKLIST

Department/Contractor:		Project/Location:			
Inspector:		Date of Inspection:			
Item	REQUIREMENT/CRITERIA	YES	NO	COMMENTS	ACTION REQUIRED
1	Are scaffold components and planking in safe condition for use and is plank graded for scaffold use?				
2	Is the frame spacing and sill size capable of carrying intended loading?				
3	Have competent persons been in charge of erection?				
4	Are sills and ties properly placed and adequate size?				
5	Have screw jacks been used to level and plumb scaffold instead of unstable objects?				
6	Are base plates and/or screw jacks in firm contact with sills and plumb?				
7	Are all scaffold legs braced with braces properly attached?				
8	Is guard railing in place on all open sides and ends?				
9	Has proper access been provided?				
10	Has overhead protection or wire screening been provided where necessary?				
11	Has scaffold been tied to structure at least every 30' (9.1m) in length and 26' in height?				
12	Have brackets and accessories been properly placed?				
13	Is scaffold free of makeshift devices or ladders to increase height?				
14	Are working level platforms fully planked between guard rails?				
15	Are toe boards installed properly?				
16	Is there a safe way to get on and off the scaffold without climbing on cross braces?				
17	Have personnel been instructed in the safe use of the equipment?				