



OWNER'S NAME: MS JANETTE DUNCAN	DATE: 12/12/2020
REFERENCE No: 6354	

DETAILS OF VARIATION TO BE UNDERTAKEN	PRICE \$ (Exc GST)
STOP EXTERIOR PAINTING EXTENSION OF TIME REQUEST	0
REFER TO CONTRACT CLAUSE ON PAGE 3 UNDER "DELAYS"	
VARIATION PRICE \$ (Exc GST)	0
ORIGINAL PRICE (or TOTAL AMENDED PRICE FOLLOWING PREVIOUS VARIATIONS) \$ (Exc GST)	0
Payment of any increase/decrease in the Price due to this variation is due at the time of the next payment as set out in the contract payment schedule.	GST 0
TOTAL AMENDED PRICE \$ (Inc GST)	0
Owner	

VARIATION START DATE: 11/02/2020	AMENDED COMPLETION DATE*: 18/02/2020
VARIATION PERIOD (Days)*: 7 days	* Reasonable estimates only

REASON FOR VARIATION (If not requested by Owner) As per extreme weather conditions we ca not continue the exterior painting of your property The Bureau of Meteorology estimates it will clear up in 1 weeks time We will re-commence painting as soon as feasible as per weather conditions

EFFECT OF THE VARIATION ON THE WORKS AND WHETHER VARIATION TO ANY PERMIT IS REQUIRED (If not requested by Owner) Client signature is only required

I accept this variation and certify that the above information is true and correct I have read and understand the Domestic Contract of B.J. & K.L. Sims Pty Ltd T/A Daylesford Builders which form part of, and are intended to be read in conjunction with this Variation Form and agree to be bound by these conditions.

CONTRACTOR TO SIGN SIGNED: _____ Name: carlos garcia Date: 11 / 02 / 2020	OWNER TO SIGN SIGNED: _____ Name: _____ Date: _____ / _____ / _____
--	---