

Call forward sheet

Site address: 12 Palmer Crt, Newport
 Client: Resi Homes
 Contact No: 0433 480 074

Project No: 08021
 Site Manager: Rod Carsburg
 Office Number: 3267 8033



BOQ/Task No.	Task/activity	Order No.	Ordering		Contractor/Supplier details			Instructions or comments
			Order Date	Start Date	Contractor Details	Contractor	Contractor contact no.	
3.3	Geotech Testing	A-14597	26-Jul		PO Box 253, Acacia Ridge	Construction Sciences	3320 8500	require test results by 06/08
VW002	Surveyor	A-16432	02-Aug	09-Aug	191 Hedley Ave, Hendra	Vision Surveys	3638 0259	Generate upload data, vol report
1.1	Order float for 23T Exc to site	A-16496	13-Aug	17-Aug	56 Jenkinsons Rd, Stoney Creek	Aquaholic	0418 765 661	7am pick up from Lawnton site
2.2, 3.2	10m3 Tippers - Remove fill	48463	27-Aug	30-Aug	207 Elliott Rd, Banyo	CEM	3267 8033	
2.2	40-75mm gravel	48451	06-Aug	09-Aug	PO Box 378, Virginia	Timms	3266 1843	
3.2, VW001, VW002	23T Excavator	RESI08021	20-Aug	23-Aug	207 Elliott Rd, Banyo	CEM	3267 8033	
3.1, 2.2, VW001	15T Excavator	RESI08021	06-Aug	09-Aug	207 Elliott Rd, Banyo	CEM	3267 8033	7am start
3.1, 3.2, VW002	Truck & Dog - Lantrak	A-16483	04-Aug	10-Aug	18 Dansu Crt, Hallam	Lantrak	139 666	
1.1	Order float for 23T Exc from site	A-16579	30-Aug	31-Aug	56 Jenkinsons Rd, Stoney Creek	Aquaholic	0418 765 661	

Construction Project Schedule

Project Name	Resi Homes
Project Address	12 Palmer Crt, Newport
Project Manager	Rod Carsburg
Project Start Date	26/07/2021

Enter the date for Monday of the first week

[illegible]

Project Run Sheet Palmer Crt Newport

Date	Docket Number	Project Allocation	Machine	Task	Hrs	m3	Tonnage	Tolls	Each	Rate	Cost	Invoice	Notes
09/08/2021	CONSC	3.3 Geotech Supervision - Level 1 incl N/D testing - but	Construction Sciences	Site Visit, Testing					1	620	620	1006-220115	
09/08/2021	146547	3.1 Strips 100mm topsoil - House Pad - spread to batters	15 Tonne Excavator	strip grass and top soil, stockpile. Spread crossover gravel	3					138	414	269315	
09/08/2021	146547	2.2 Temporary entrance shake down's - excl steel grids	15 Tonne Excavator	strip grass and top soil, stockpile. Spread crossover gravel	1					138	138	269315	
09/08/2021	146842	2.2 Temporary entrance shake down's - excl steel grids	10m3 Tip Truck		0.5					96	48	269300	
09/08/2021	146842	2.2 Temporary entrance shake down's - excl steel grids	Timms 40-75mm gravel				10.04			13	130.52	269300	
09/08/2021	146847	VW001 Machine Hire for Detailed Excavation	15 Tonne Excavator	Cut pads at each end of pool area and level back pathway.	1.5					138	207	269314	
10/08/2021	146875	3.1 Strips 100mm topsoil - House Pad - spread to batters	15 Tonne Excavator	bulk out top soil grass pile stages. Total 2 T/D loads.	3.5					138	483	269315	
10/08/2021	LANTRAK	3.1 Strips 100mm topsoil - House Pad - spread to batters	Lantrak Truck & Dog		5					150	750	269326	
17/08/2021	AQUAHOLIC	1.1 Site Establishment & Dis-establishment	Aquaholic	23T Exc from Lawnton	2.5					175	437.5	38492	
23/08/2021	147332	VW001 Machine Hire for Detailed Excavation	23 Tonne Excavator	Pile sheeting	9					143	1287	269624	
24/08/2021	147380	VW001 Machine Hire for Detailed Excavation	23 Tonne Excavator	finish off shore piling. fill around screw piers	9.25					143	1322.75	269624	
25/08/2021	146553	3.2 Cut to Waste - Basement Dig + 0.8m working space -	23 Tonne Excavator	basement excavation	5					143	715	269625	
25/08/2021	146553	VW002 Extra over bulk excavation volume	23 Tonne Excavator	basement excavation	4.75					143	679.25	269625	
25/08/2021	LANTRAK	VW002 Extra over bulk excavation volume	Lantrak Clean Fill	1976700 7 loads 91m3		91				10	910	2298936-16	
25/08/2021	LANTRAK	VW002 Extra over bulk excavation volume	Lantrak Clean Fill	2006048 7 loads 91m3		91				10	910	2298936-16	
25/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2015727 6 loads 108m3		108				10	1080	2298936-16	
25/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1982857 7 loads 126m3		126				10	1260	2298936-16	
26/08/2021	146554	3.2 Cut to Waste - Basement Dig + 0.8m working space -	23 Tonne Excavator	basement excavation	9.75					143	1394.25	269625	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2028505 3 loads 45m3 - charged 5 loads + 3 loads		45				10	450	2298936-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2028506 5 loads 75m3		75				10	750	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1966108 5 loads 75m3		75				10	750	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1966107 3 loads 45m3		45				10	450	2298936-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1950658 3 loads 45m3		45				10	450	2298936-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1950659 5 loads 75m3		75				10	750	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2005903 7 loads 91m3		91				10	910	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1950709 2 loads - no docket		30				10	300	2298936-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1950710 6 loads 90m3		90				10	900	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2006049 3 loads 39m3		39				10	390	2298936-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	834276 5 loads 75m3		75				10	750	2298967-16	
26/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	834275 3 loads 45m3		45				10	450	2298936-16	
27/08/2021	147029	3.2 Cut to Waste - Basement Dig + 0.8m working space -	23 Tonne Excavator	basement excavation	9.5					143	1358.5	269625	
27/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	2031151		104				10	1040	2298967-16	
27/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	1945144		80				10	800	2298975-16	
27/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	676752		130				10	1300	2298967-16	
27/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	834277 (105m3)- charged 9 loads @ 15m3		135				10	1350	2298967-16	
27/08/2021	LANTRAK	3.2 Cut to Waste - Basement Dig + 0.8m working space -	Lantrak Clean Fill	835455 7 loads @13m3 - find docket		91				10	910	2298967-16	
30/08/2021	147572	3.2 Cut to Waste - Basement Dig + 0.8m working space -	23 Tonne Excavator	basement excavation	7.75					143	1108.25	269625	
30/08/2021	147593	3.2 Cut to Waste - Basement Dig + 0.8m working space -	10m3 Tip Truck	5 loads clean fill cem Banyo - 50m3	7					96	672	269626	
30/08/2021	147592	3.2 Cut to Waste - Basement Dig + 0.8m working space -	10m3 Tip Truck	Moved fill to yard 3 loads	5					96	480	269680	
31/08/2021	AQUAHOLIC	1.1 Site Establishment & Dis-establishment	Aquaholic	Float 23T Ex to Yard	2.75					175	481.25	38746	
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		
										#N/A	#N/A		

If you have any questions about this Purchase Order, please contact
Mark Lieshout: 0402 204 100

Order

A.B.N. 66 631 834 903
A.C.N. 631 834 903

Purchase #: A-16483
Date: 04/08/2021
Ship Via:
Page: 1

Ship To:

Carsburg Civil Pty Ltd

Lantrak Pty Ltd
PO Box 5046
Hallam Vic 3803

Description

Amount Code

Cart & Dispose Clean Fill @ \$10/M3 (as per CSA 248841-1)
Deliver to 12 Palmer Crt, Newport 10/08/2021
Contact Rod 0417 779 245

Your Invoice #:	Supplier ABN: 90 009 679 734	Freight:	\$0.00 GST
Shipping Date:	Terms: Net 30	GST:	
COMMENT	CODE	RATE	GST SALE AMOUNT
		Total Inc GST:	
		Amount Applied:	\$0.00
		Balance Due:	

Lantrak Pty Ltd
18 Dansu Court, Hallam, VIC 3803
PO Box 5046, Hallam, VIC 3803
t 139 666 f 03 8796 9699
www.lantrak.com.au
ABN 14 163 639 727

Customer : CARSBURG CIVIL PTY LTD	Phone :
Address : 207 ELLIOT ROAD, BANYO, QLD 4014	Mobile : 0417 779 245
Contact : RODNEY CARSBURG	Fax :

Project : PALMER STREET NEWPORT	Order No. : 248841-1
Address : 12 PALMER ST, NEWPORT, QLD	Project Manager : MATTHEW BLAKE
Equipment : SEMI SIDE TIPPER	Phone :

PO Number	Description	Date	Capacity	Rate Unit	GST
	SEMI SIDE TIPPER-Cart and Dispose of CLEAN FILL	25/08/21	18	\$10.00 /M3	+GST

Please visit our website www.lantrak.com.au for full terms and conditions.

The Customer retains the Operator for the provision of Services as contained in the terms and conditions which form part of this agreement.	
Customer Signature :	Name :
	Date :
Please sign and return the Customer Service Agreement via fax.	

MYOB Report

Supplier	Order No.	Date	Item/Acct	Description	Amount	Supplier Inv #	Job No.	BOQ
Aquaholic	A-16496	17/08/2021	444,257.00	Float 23T Excavator 2.5hrs @ \$175.00	\$437.50	38492	RES001	1.1
Aquaholic	A-16579	31/08/2021	444,257.00	Float 23T Excavator 2.75hrs @ \$175.00	\$481.25	38746	RES001	1.1
Carsburg Earthmoving	269300	09/08/2021	809,134.00	10m3 Tipper 0.5hrs @ \$96.00, 10.04t 75mm Agg @ \$13.00	\$178.52	269300	RES001	2.2
Carsburg Earthmoving	269314	09/08/2021	809,134.00	15T 1.5HRS @ \$138.00	\$207.00	269314	RES001	VAR001
Carsburg Earthmoving	269315	09/08/2021	809,134.00	3.1 - 15T Excavator 6.5hrs @ \$138.00	\$897.00	269315	RES001	3.1
Carsburg Earthmoving	269315	09/08/2021	809,134.00	2.2 - 15T Excavator 1hr @ \$138.00	\$138.00	269315	RES001	2.2
Carsburg Earthmoving	269326	10/08/2021	809,134.00	Truck and Dog 5hrs @ \$150.00	\$750.00	269326	RES001	3.1
Carsburg Earthmoving	269624	23/08/2021	809,134.00	23T Excavtor 18.25hrs @ \$143.00	\$2,609.75	269624	RES001	VAR001
Carsburg Earthmoving	269625	25/08/2021	809,134.00	VAR002 - 4.75HRS 23T @ \$143.00	\$679.25	269625	RES001	VAR002
Carsburg Earthmoving	269625	25/08/2021	809,134.00	3.2 - 32HRS 23T @ \$143.00	\$4,576.00	269625	RES001	3.2
Carsburg Earthmoving	269626	30/08/2021	809,134.00	3.2 - 10M3 TIPPER 7HRS @ \$96.00	\$672.00	269626	RES001	3.2
Carsburg Earthmoving	269680	30/08/2021	809,134.00	10m3 Tipper 5hrs @ \$96.00, Clean Fill 30m3	\$480.00	269680	RES001	3.2
Construction Sciences	A-14597	24/09/2021	444,622.00	Site Works - Newport	\$620.00	1006-220115	RES001	3.3
Lantrak	L144780	31/08/2021	443,526.00	VAR002 - Clean Fill 182m3 @ \$10.00	\$1,820.00	2298936-16	RES001	VAR002
Lantrak	L144780	31/08/2021	443,526.00	3.2 - Clean Fill 483m3 @ \$10.00	\$4,830.00	2298936-16	RES001	3.2
Lantrak	L144780	31/08/2021	443,526.00	Clean Fill 941m3 @ \$10.00	\$9,410.00	2298967-16	RES001	3.2
Lantrak	L144780	31/08/2021	443,526.00	Tandem-Tip Fees 80m3 @ \$10.00	\$800.00	2298975-16	RES001	3.2
Total Costs					\$29,586.27			

Budget v Costs

JOB CODE	JOB	Project to Date			Aug-21	Sep-21	Project to Date			Notes
		PC % Claimed to Date	PC Claimed to Date	Budget remaining	Actual	Actual	Budget	Actual	% of Budget	
RES001	Resi Newport									
	<u>Income</u>									
	Sales				36,749		36,749	36,749	100.00%	
	<u>Expenditure</u>									
	♦ 1 P & G	100.00%	1,600	0	919		1,600	919	57.42%	
	<i>1 P & G Accruals</i>									
	♦ 2 Environmental Control	100.00%	800	0	317		800	317	39.57%	
	<i>2 Environmental Control Accruals</i>									
	♦ 3 Demolition & Earthworks	100.00%	25,638	0	22,415	620	25,638	23,035	89.85%	
	<i>3 Demolition & Earthworks Accruals</i>									
	♦ 4 Pavements									
	<i>4 Stormwater Accruals</i>									
	♦ 6 Detailed Excavations									
	♦ 7 Retaining Walls									
	♦ Variations		8,711		5,316		8,711	5,316	61.03%	
	<i>Variations Accruals</i>									
	♦ Other/Unknown									
	Total Costs to Date	100.00%	36,749	0	28,966	620	36,749	29,586	80.51%	
	Project Margin RES001				\$ 7,782	-\$ 620	\$ -	\$ 7,162		

MYOB
Difference

28966.4 620
0 0

Variation 1

Variation 1: machine hire for detailed excavation

Date	Machine	Hrs/Qty	from CEM/Supplier	Cost	Rate charged to client	Charge Out	Profit	Notes
09-Aug	15T Exc	1.5	138	207	145	217.5	10.5	
23-Aug	23T Exc	9	143	1287	148	1332	45	
24-Aug	23T Exc	9.25	143	1322.75	148	1369	46.25	
				\$ 2,816.75				
						\$ 2,918.50	\$ 101.75	

Variation 2: Extra Over Bulk Excavation volume

Quantity 181M3

Rate \$32 - refer BOQ item 3.2

CALCULATIONS	Bulk	Date	Machine	Hrs/Qty	Rate charged from CEM/Supplier	Cost	Prod'n Rate	Rate/Cost per m3
Task	Cut to W							
Production Rate	30	25-Aug	23T Exc	4.75	143	\$ 679.25	38.32	=182m3/4.75hrs
Unit	m3		Lantrak Trucks	182	10	\$ 1,820.00	\$ 13.73	=\$2499.25/182m3
Plant						\$ 2,499.25		
Exc 20T = 130/hr	\$145.00							
Exc12-15T = 120/hr								
Exc 8-15T = 110/hr								
Exc3-8T = 100/hr								
Drott - \$170/hr								
Grader - \$190/hr								
Bob Cat / Pozzi - \$125/hr								
Spotter - \$65	\$65.00							
Body Truck - \$90/hr	\$500.00							
Semi / Moxy - \$125								
Roller - 7T+ \$120/hr								
Roller - 7T- \$100/hr								
Water Cart - \$100/hr	\$100.00							
Hrly Rate	\$810.00							
Volume - m3	181							
Production Rate - m3/hr	30							
Hrs Required	6.03							
	6							Actual 4.75hrs
Rate per hr	\$810.00							
Cost	\$4,887.00							
Volume	181.00							
Rate per m3	\$27.00							
Tender rate per m3	\$27.00							
Fill Delivered per m3								
Tender rate per m3								
Dumping Fees								
Margin	\$4.73							
Cost & Margin	\$31.73							
Rounding	\$32							

Profit Analysis:

No spotter used, no water cart
Cheap Cartage Tip fees from supplier (Lantrak)
Higher prod'n rate

	Budget									
CALCULATIONS	Bulk			Hrs	Rate \$	Loose m3	Disposal rate \$/m3	Truck Hire	Prod'n Rate	Cost / m3
Task	Cut to W	25/08/2021	23T Exc	5	143	234	10		21.27	
Production Rate	30									
Unit	m3	26/08/2021	23T Exc	9.75	143	730	10		34.03	
Plant										
Exc 20T = 130/hr	\$145.00	27/08/2021	23T Exc	9	143	540	10		27.27	
Exc12-15T = 120/hr										
Exc 8-15T = 110/hr		30/08/2021	23T Exc	7.25	143	80 free to yard		\$ 1,152.00	5.02	
Exc3-8T = 100/hr										
Drott - \$170/hr				31		1584				
Grader - \$190/hr										
Bob Cat / Pozzi - \$125/hr										
Spotter - \$65	\$65.00						Total Cost	\$ 20,768.00		
Body Truck - \$90/hr	\$500.00								689 tight m3	
Semi / Moxy - \$125							Cost/m3	\$ 30.14		
Roller - 7T+ \$120/hr										
Roller - 7T- \$100/hr										
Water Cart - \$100/hr	\$100.00									
Hrly Rate	\$810.00									
Volume - m3	690									
Production Rate - m3/hr	30									
Hrs Required	23.00									
	23									
Rate per hr	\$810.00									
Cost	\$18,630.00									
Volume	690.00									
Rate per m3	\$27.00									
Tender rate per m3	\$27.00									
Fill Delivered per m3										
Tender rate per m3										
Dumping Fees										
Margin	\$4.73									
Cost & Margin	\$31.73									
Rounding	\$32									

DENOTES PROPOSED RETAINING - DETAILS & EXTENTS AS PER ENGINEERS SPECIFICATIONS)

'L-SHAPE' PERGOLA FEATURE OVER PART OF OUTDOOR SUNKEN AREA - DETAILS TBC ON SITE & BY BUILDER

ALL STAIR EXTENTS TBC ON SITE & TO COMPLY WITH NCC REQUIREMENTS

SUNKEN LOUNGE WITH 'CLAM' ROOF OVER & FIRE PIT LOCATION - DETAILS TBC ON SITE & BY BUILDER

DENOTES APPROX LOCATION OF RECESSED POOLSIDE BAR - DETAILS TBC ON SITE & BY BUILDER

DENOTES PROPOSED DECK WALKWAY w/RAMP TO CANAL - DETAILS & EXTENTS TBC ON SITE

DENOTES PROPOSED RETAINING TO SUIT POOL & EARTHWORKS - DETAILS & EXTENTS AS PER ENGINEERS SPECIFICATIONS)

'INFINITY' POOL EDGE - TO BUILDERS/INSTALLERS DETAILS

PROP. (MIN.) 900W CONC WALKWAY w/STEPS AS REQUIRED TO JOIN w/ DECK WALKWAY TO CANAL (APPROX AREA 10.57sqm)

KEEP POOL AREA CLEAR OF SERVICES

PROPOSED POOL & RETAINING EXTENTS TBC BY BUILDER/ENGINEER

EXISTING REVENTMENT/RETAINING WALL TO BE MODIFIED TO SUIT PROPOSED WALKWAY - DETAILS & EXTENTS TBC ON SITE

DENOTES 3290x4000 DECK WITH 'CLAM' ROOF OVER (FL TO MATCH PATIO & STRUCTURE TO SUIT RETAINING WALLS), PROVIDE STORE ROOM & WATER PUMP LOCATION UNDER (APPROX RL 2.160) - DETAILS TBC BY BUILDER

PROPOSED RETAINING WALL - IF REQUIRED - DETAILS TBC BY BUILDER & ON SITE

POST MOUNT CLOTHES LINE - DETAILS TBC BY BUILDER
- EXISTING COLORBOND FENCE TO REMAIN - DETAILS & EXTENTS TBC ON SITE

1000W CONC PATH EXTENTS TBC ON SITE (APPROX O/A AREA: 88.15sqm - INC. SUNKEN LOUNGE/BIN STORE/O'DOOR KITCHEN)

DENOTES PERGOLA OVER OUTDOOR KITCHEN - DETAILS & EXTENTS TBC ON SITE & BY BUILDER

LOCATION OF BIN STORE WITH SCREENING - DETAILS TBC BY BUILDER

CONC PATH w/RAMP UP FROM D'WAY - DETAILS TBC ON SITE

Trench Sheetting

DENOTES PROPOSED RETAINING - DETAILS & EXTENTS AS PER ENGINEERS SPECIFICATIONS)

FINAL METER BOX LOCATION & DOWNPIPE LOCATIONS TO BE CONFIRMED BY BUILDER

GENERAL NOTES:

- DO NOT SCALE FROM DRAWING
- BUILDER SHALL VERIFY ALL SITE DIMENSIONS, BUILDING DIMENSIONS, SITE LEVELS AND CONSTRUCTION DETAILS BEFORE COMMENCING WORK. REFER ANY DISCREPANCIES OR AMBIGUITY TO THE BUILDING DESIGNER.
- WHERE NOT SHOWN, ALL CONSTRUCTION AND MATERIALS MUST COMPLY WITH THE BUILDING CODE OF AUSTRALIA CLASS 1 & 10 AS WELL AS THE RELEVANT AUSTRALIAN STANDARDS.

PROPOSED CONCRETE DRIVEWAY (GRADIENT NOT TO EXCEED 1:4) - DETAILS & EXTENTS TBC ON SITE (APPROX AREA 128.8sqm)

DENOTES PROPOSED RETAINING TO SUIT DRIVEWAY/BASEMENT - DETAILS & EXTENTS AS PER ENGINEERS SPECIFICATIONS

DENOTES ELECTRICAL SWING GATE - TO BUILDERS DETAILS

REMOVE EXISTING TREE TO SUIT PROPOSED CROSSOVER - DETAILS TBC ON SITE

PROPOSED CROSSOVER TO COMPLY WITH COUNCIL REQUIREMENTS - DETAILS TBC ON SITE (APPROX AREA 25sqm)

DENOTES APPROX LOCATION OF LETTERBOX - TO BUILDERS DETAIL

AREA SCHEDULES:
SITE AREA (APPROX): **867 m²**
BUILT AREA: **420.13 m²**
(EXC. CONC PATHS/PADS, DRIVEWAY, OUTDOOR FEATURES, POOL AREA, PORCH, U.F. TERRACE OVER POOL, BED 6 DECK, BED 7 DECK)
O/A FRPINT: **48.46%**



Resi Homes Address: 2/36 Maud Street
Maroochydore, QLD 4558
QBCC Lic. No: 1303278
Contact No: +61 433 480 074

CLIENT **RESI HOMES**
PROJECT **LOT 58 NO. 12 PALMER COURT, NEWPORT, QLD 4020**
TITLE **SITE PLAN**

STATUS -	CONCEPT	REV	DATE	REVISION
DESIGNED - CLC	FULL SIZE -	A3	K 16.07.21	ROOF SKYLIGHT
CHECKED - ML	SCALE -	1 : 200		
DATE - 16.07.2021	JOB NO -			
REVISION -	L DWG NO -	A1.01		

SITE PLAN
SCALE 1:200