

J1171 - 48998 - South Bank / Grey Street Concreting Works

Job Task List

Customer:

South Bank Corporation
South Bank House
South Brisbane QLD 4101
Ph:

Job Details:

Works Location: South Bank South Brisbane QLD
Building Type: Commercial

Job Tasks

Task #	Task Description	Progress %	Start Date	End Date	Allocated To
1	PRELIMINARIES	0	7/6/2024	7/6/2024	
1.1	Service Location 1.0.1, 2.0.1, 3.0.1, 4.0.1	0	7/6/2024	7/6/2024	
2	1.0 - 2.0: CONSERVATORIUM	0	10/6/2024	19/6/2024	
2.1	Site Establishment 1.0.2, 2.0.2	0	10/6/2024	10/6/2024	
2.2	Demolition: Concrete Cutting 1.1.1, 1.1.2	0	10/6/2024	10/6/2024	
2.3	Demolition: Earthworks 1.1.1, 1.1.2	0	11/6/2024	12/6/2024	
2.4	Demolition: Tree Grates 2.1.1, 2.1.2, 2.1.3	0	12/6/2024	12/6/2024	
2.5	Concrete Formwork 1.2.1, 1.2.2, 1.2.3, 1.2.4	0	12/6/2024	14/6/2024	
2.6	Concrete Pour 1.3.1, 1.3.2	0	17/6/2024	18/6/2024	
2.7	PebbleCrete Pour / Installation 2.2.1	0	19/6/2024	19/6/2024	
2.8	Painting 1.4.1	0	19/6/2024	19/6/2024	
2.9	Installation: Safety Bollard / Tactiles / Slab Cut Lines 1.3.3, 1.4.2, 1.4.3	0	19/6/2024	19/6/2024	
3	3.0 - 4.0: FLOWSTATE	0	18/6/2024	27/6/2024	
3.1	Site Establishment 3.0.2, 4.0.2	0	18/6/2024	18/6/2024	
3.2	Demolition: Concrete Cutting 3.1.1, 3.1.2, 3.1.3, 3.1.4, 4.2.1, 4.2.2	0	18/6/2024	18/6/2024	
3.3	Demolition: Earthworks 3.1.1, 3.1.2, 3.1.3, 3.1.4, 4.2.1, 4.2.2	0	18/6/2024	20/6/2024	
3.4	Concrete Formwork 3.2.1, 3.2.2, 4.3.1, 4.3.2	0	19/6/2024	21/6/2024	
3.5	Concrete Pour 3.3.1, 4.4.1	0	24/6/2024	25/6/2024	
3.6	Installation: New Garden Bed / Edging 4.2.3	0	26/6/2024	26/6/2024	
3.7	Installation: Cobble Stones	0	26/6/2024	27/6/2024	

3.8	4.4.2 PebbleCrete Pour / Installation	0	27/6/2024	27/6/2024
	4.1.2			
4	5.0: GREY STREET FOOTPATH	0	18/6/2024	28/6/2024
4.1	Concrete Cut / Grind	0	18/6/2024	28/6/2024
	5.0.1, 5.1.1, 5.1.2, 5.2.1			